

HIGH TECH The Info. Brokerage

TRANSMITTAL
No. 00006

4 Via Frontera
Rancho Santa Margarita, CA 92688-3330

Phone: 949-635-9288
Fax: 714-242-1582

PROJECT: Lyle Parks Jr.

DATE: 10/24/00

TO: Lyle Parks Jr., Inc.
4001 East La Palma Ave.
Anahiem, CA 92807

REF: Schedule Update 09.29.00
Hollywood West Promenade
BL Sch. Rev 4 (Approved)

ATTN: Van Hester


WE ARE SENDING:	SUBMITTED FOR:	ACTION TAKEN:
<input type="checkbox"/> Shop Drawings	<input type="checkbox"/> Approval	<input type="checkbox"/> Approved as Submitted
<input type="checkbox"/> Letter	<input checked="" type="checkbox"/> Your Use	<input type="checkbox"/> Approved as Noted
<input type="checkbox"/> Prints	<input checked="" type="checkbox"/> As Requested	<input type="checkbox"/> Returned After Loan
<input type="checkbox"/> Change Order	<input type="checkbox"/> Review and Comment	<input type="checkbox"/> Resubmit
<input type="checkbox"/> Plans		<input type="checkbox"/> Submit
<input type="checkbox"/> Samples	SENT VIA:	<input type="checkbox"/> Returned
<input type="checkbox"/> Specifications	<input checked="" type="checkbox"/> Attached	<input type="checkbox"/> Returned for Corrections
<input checked="" type="checkbox"/> Other: SureTrak Schedule	<input type="checkbox"/> Separate Cover Via:	<input checked="" type="checkbox"/> Due Date: 10/20/00

ITEM NO.	COPIES	DATE	DESCRIPTION
00001	1	10/24/00	Submittal Notebook: 1. Narrative 2. Schedule Reports 3. Electronic Data
00002	2	10/24/00	Plot of Progress Schedule DD 09.29.00 - E Size 2 pages

Remarks: This submittal is subsequent to the following:
1. Baseline submittal Rev. 4 prepared August 18, 2000.

CC: Howard Kuttler vai e-mail - October 24, 2000

Signed: _____
Thomas Frey



L Y L E P A R K S , J R . , I N C .
ca. state contractor's license no. 265826

Hollywood West Promenade Project

Progress Submittal DD 9.29.00

Prepared On: October 24, 2000

**Prepared By: Thomas Frey of HIGH TECH
The Info. Brokerage**

INTRODUCTION	1
PROGRESS NARATIVE	2
PROGRESS SCHEDULE REPORT	3
MILESTONE SUMMARY	4
SCHEDULE COMPARISON REPORTS	5
PRIMAVERA CALCULATION REPORTS	6
ELECTRONIC DATA	7

The purpose of this submittal is to document and explain the incorporation of progress data as of September 29, 2000. This submittal is supplemental to the data transmitted to the Arba Group via email on October 17, 2000.

This submittal is broken down into 7 manageable sections to expedite the review and analysis process. These sections are as follows:

1. **INTRODUCTION** - Brief overview of the submittal contents.
2. **PROGRESS NARATIVE** - A narrative describing how we have collected and input progress data. Also indicates key areas of concern and cause of delays.
3. **PROGRESS SCHEDULE REPORT** - SureTrak output of the current progress plan, data dated September 29, 2000.
4. **MILESTONE SUMMARY** - Comparison of milestone dates between the approved baseline and the current progress schedule.
5. **SCHEDULE COMPARISON REPORTS** - Claim Digger output that documents all changes made between the approved baseline schedule and the current progress schedule.
6. **PRIMAVERA CALCUALTION REPORTS** - Primavera Project Planner output that documents the statistics of the current progress schedule.
7. **ELECTRONIC DATA** - Floppy disks containing copies of all the electronic files used to compile this submittal.

For a more complete description of the contents of any section, refer to each section individually.

The content of this submittal is in reference to the following:

1. Baseline Submittal Rev. 4 prepared by Thomas Frey for Lyle Parks Jr., Inc. for the Arba Group, dated August 18, 2000.
2. Progress data by Jesse Coria of Lyle Parks Jr. via E-Mail, dated October 12, 2000. Subject: "PROGRESS DATA AS OF September 29, 2000".
3. E-mail by Thomas Frey dated October 17, 2000. Subject: "PRELIM ANALYSIS".

Progress data for this project is collected using an Excel spreadsheet that is managed by the cooperative effort of Jesse Coria and Thomas Frey. Data is collected and input by Jesse and reviewed by Thomas Frey. The review by Thomas Frey is from the perspective of consistency and computability. The data is otherwise assumed to be accurate per the responsibility of Jesse representing LPJ. **Delays listed here are representative of total float not float consumption.**

Overall Status:

- Project is 29.6% complete vs. planned progress of 39.8%
- Project Completion is delayed from June 29, 2001 to September 14, 2001
- Ralph's Earliest Open Date is delayed from May 14, 2001 to July 30, 2001
- Completion of the Residential portion of the project is delayed from June 29, 2001 to September 14, 2001.
- Completion of Retail Areas A and C are delayed from May 14, 2001 to June 7, 2001 due to steel delivery of November 15, 2000.

Progress Variance Quantification:

- Overall delay to project completion is 53 workdays.
- Delay to Ralph's open date is 53 workdays.
- Delay to residential shell and completion is 53 workdays. All delays for items 1 through 3 can be attributed to the unknown status of the structural steel order in the residential area.
- Concrete work on the East side is 16 workdays behind schedule. This is due to work stoppage at deck 3 related to incomplete design documents and is concurrent with the delay due to the unknown status of the steel order for the residential area.
- Delay to Retail Areas A and C are 7 workdays and 17 workdays respectfully. This is due to the earliest delivery of structural steel.
- Concrete work on the West side is 17 workdays behind schedule. Delays on the West side can be attributed to lack on progress on foundation / SOG work. Trace of delay leads to the Job Trailer relocation. This is concurrent with the delay caused by the steel order.

Refer to section 8, COMPARISON REPORTS, for a complete listing of all changes made to the baseline submittal to generate the schedule for this submittal.

HIGH TECH The Info. Brokerage

TRANSMITTAL
No. 00004

21742 Salado
Mission Viejo, CA 92691-1236

Phone: 949-768-0608
Fax: 714-242-1582

PROJECT: Lyle Parks Jr.

DATE: 8/18/00

TO: Lyle Parks Jr., Inc.
4001 East La Palma Ave.
Anahiem, CA 92807

REF: Baseline Schedule Rev 4
Comments by Arba Group
Hollywood West Promenade

ATTN: Van Hester

WE ARE SENDING:	SUBMITTED FOR:	ACTION TAKEN:
<input type="checkbox"/> Shop Drawings	<input type="checkbox"/> Approval	<input type="checkbox"/> Approved as Submitted
<input type="checkbox"/> Letter	<input type="checkbox"/> Your Use	<input checked="" type="checkbox"/> Approved as Noted
<input type="checkbox"/> Prints	<input type="checkbox"/> As Requested	<input type="checkbox"/> Returned After Loan
<input type="checkbox"/> Change Order	<input checked="" type="checkbox"/> Review and Comment	<input type="checkbox"/> Resubmit
<input type="checkbox"/> Plans		<input type="checkbox"/> Submit
<input type="checkbox"/> Samples	SENT VIA:	<input type="checkbox"/> Returned
<input type="checkbox"/> Specifications	<input checked="" type="checkbox"/> Attached	<input type="checkbox"/> Returned for Corrections
<input checked="" type="checkbox"/> Other: SureTrak Schedule	<input type="checkbox"/> Separate Cover Via:	<input checked="" type="checkbox"/> Due Date: 8/18/00

ITEM NO.	COPIES	DATE	DESCRIPTION
00001	1	8/18/00	Submittal Notebook: 1. Narrative 2. Schedule Reports 3. Electronic Data
00002	2	8/18/00	Plot of Delayed Baseline Schedule Rev. 4 - E Size 2 pages

Remarks: This submittal is subsequent to the following:

1. Baseline submittal Rev. 3 prepared June 30, 2000.
2. Arba Group's comments dated July 28, 2000.
3. Arba Group's comments dated August 8, 2000.

CC: Howard Kuttler vai e-mail - August 18, 2000


Signed: _____

Thomas Frey

This section contains the Progress Schedule DD09.28.00 report. This report is a complete listing of all activities contained within the delayed schedule.

- The far right column in the report quantifies float consumption as "Finish Variance".
- Dates with an "A" to the right are actual dates.

The report is 11 pages in length in the landscape format. For the electronic data refer to section 10 of this submittal.



	Early bar	Start date	10JAN00
	Target bar	Finish date	14SEP01
	Progress bar	Data date	29SEP00
	Critical bar	Run date	23OCT00
	Summary bar	Page number	10A
	Start milestone point	Page count	11A
	Finish milestone point	© Primavera Systems, Inc.	

P003

Lyle Parks Jr. and The Arba Group
Holly West Promenade
Progress DD09.29.00



Reference:

1. Fax by Arba Group by Howard Kuttler dated April 19, 2000.
2. Baseline Submittal Rev. 4 prepared by Thomas Frey for Lyle Parks Jr., Inc. for the Arba Group, dated August 18, 2000.

The table attached to this section is in response to the critical milestone dates listed in the fax by the Arba Group referenced above.

The intent here is that the attached table summarizes milestone movement as discussed in section 1.

MILESTON SUMMARY TABLE

Key Dates - Holly West Project

Act ID		Original Contract Dates OCD	Baseline R4 w/ Forecast Delays BL4D	Variance OCD-BL4D	Progress 03 w/ DD 9.29.00 P003	Progress Variance BL4D-P003
	RALPH'S					
A0-M1160	Shell Complete	3/1/01	1/19/01	41	2/26/01	-38
A0-M0760	Landlords Tenant Turnover	3/1/01	2/8/01	21	3/16/01	-36
A0-C0780	Tenant Work Complete	3/1/01	2/22/01	7	3/30/01	-36
	ROSS					
A0-M1590	Shell Complete	3/1/01	3/7/01	-6	3/29/01	-22
A0-M1690	Landlords Tenant Turnover	3/1/01	4/4/01	-34	4/26/01	-22
	BUILDINGS A, B AND C					
A0-M0710	Landlords Tenant Turnover A	1/10/01	4/30/01	-110	5/23/01	-23
A0-M1430	Landlords Tenant Turnover B	3/1/01	1/26/01	34	3/5/01	-38
A0-M0712	Landlords Tenant Turnover C	1/10/01	5/14/01	-124	6/7/01	-24
	RESIDENTIAL					
A0-M1150	Shell Complete	3/1/01	5/14/01	-74	7/30/01	-77
A0-M0390	Certificate of Occupancy - Int. Comp.	4/17/01	6/29/01	-73	9/14/01	-77

Note: Variances are in Calendar Days

This section contains the schedule comparison reports. These reports have been generated using the Claim Digger Software. One report has been generated for the schedules referenced with in this submittal.

The report is 43 pages in length in the portrait format. This report compares the following:

1. All changes made between Progress Schedule DD09.28.00 and Baseline Rev. 4. Baseline Rev.4 is the final approved baseline schedule. 43 pages

If you have any questions regarding the use of this software or the contents of these reports please contact me at your convenience.

MAIN OFFICE:

21742 Salado Circle
Mission Viejo, CA
92691-1236

Office: 949.768.0608
FAX: 714.242.1582
Voice Mail: 818.594.1161
Pager: 800.470.7089
E-mail: Thomas_Frey@csi.com
Web: www.httib.com



DIGGER 2.0

Comparison Report by Type Change

This program is registered for sole use to: Name: Thomas Frey
Company: HIGH TECH The Info.

#501022

Page 1 of 43

10/23/00 10:05:58AM

Target Name: BI4d

Revised Name: P003

Report Title: BL Rev. 4 (Approved) vs. Progress DD09.29.00

1. These activities have been deleted by the update.

<u>ACTID</u>	<u>DESCRIPTION</u>	<u>OD</u>	<u>RD</u>	<u>TF</u>
--------------	--------------------	-----------	-----------	-----------

2. These activities have been added by the update.

<u>ACTID</u>	<u>DESCRIPTION</u>	<u>OD</u>	<u>RD</u>	<u>TF</u>
--------------	--------------------	-----------	-----------	-----------

3. These original durations have been changed by the update.

<u>ACTID</u>	<u>DESCRIPTION</u>	<u>ORIG.</u> <u>OD</u>	<u>CHG'D</u> <u>OD</u>	<u>DIFF.</u>
A0-F0050	Fab Structural Steel	91	78	-13

4. These remaining durations have been changed by the update.

<u>ACTID</u>	<u>DESCRIPTION</u>	<u>ORIG.</u> <u>RD</u>	<u>CHG'D</u> <u>RD</u>	<u>DIFF.</u>
A0-C0010	Mobilization	1	0	-1
A0-C0020	Complete Shoring/Excavation	36	2	-34
A0-C0050	Temporary Power/Util.	38	0	-38
A0-C0060	Barricades	1	0	-1
A0-C0070	Job Trailer	1	0	-1
A0-C1745	Move Job Trailer	1	0	-1
A0-C1750	Ramp Removal / Relocate	5	0	-5
A0-C1760	Finish rakers at 1 to 13 lines	5	0	-5
A0-C1770	Excavate/Form Footings - Pour 1	4	0	-4
A0-C1780	Place Rebar - Pour 1	5	0	-5
A0-C1790	Place Concrete - Pour 1	1	0	-1
A0-C1800	Backfill - Pour 1	1	0	-1
A0-C1810	Excavate/Form Footings - Pour 1 - Center	4	0	-4
A0-C1820	Place Rebar - Pour 1 - Center	5	0	-5
A0-C1830	Place Concrete - Pour 1 - Center	1	0	-1
A0-C1840	Backfill - Pour 1 - Center	5	0	-5
A0-C1850	Excavate/Form Ftgs - Pour 2 (PIT)	6	0	-6
A0-C1860	Place Rebar - Pour 2 (PIT)	5	0	-5
A0-C1870	Place Concrete - Pour 2 (PIT)	2	0	-2
A0-C1880	Excavate/Form Ftgs - Pour 3	6	0	-6
A0-C1890	Place Rebar - Pour 3	5	0	-5

Target Name: B14d

Revised Name: P003

Report Title: BL Rev. 4 (Approved) vs. Progress DD09.29.00

A0-C1900	Place Concrete - Pour 3	2	0	-2
A0-C1950	Backfill - Pour 2	3	0	-3
A0-C1951	Backfill - Pour 3	1	0	-1
A0-C1960	Excavate/Form Ftgs - Pour 2 (NW)	5	0	-5
A0-C1970	Place Rebar - Pour 2 (NW)	4	0	-4
A0-C1980	Place Concrete - Pour 2 (NW)	1	0	-1
A0-C2070	Excavate/Form Footings - Pour 3 (SW)	4	0	-4
A0-C2080	Place Rebar - Pour 3 (SW)	5	0	-5
A0-C2090	Place Concrete - Pour 3 (SW)	1	0	-1
A0-C2180	Scaffold -A&L to Grnd, 20&20.5 to 2nd Flr	5	0	-5
A0-C2190	Waterproof- A&L to Grnd, 20&20.5 to 2nd Flr	5	0	-5
A0-C2200	Single Form shotcrete walls -to Grnd to 2nd	10	0	-10
A0-C2210	Rebar Shotcrete -A&L to Grnd, 20&20.5 to 2nd Flr	9	0	-9
A0-C2220	Shotcrete -A&L to Grnd, 20&20.5 to 2nd Flr	10	0	-10
A0-C2230	Scaffold Remove -A&L to Grnd, 20&20.5 to 2nd Flr	3	0	-3
A0-C2240	Scaffold - A,1&L Lines to Grd Flr	5	0	-5
A0-C2250	Waterproof - A,1&L Lines to Grd Flr	5	0	-5
A0-C2260	Single Form for shotcrete walls - to Grd Flr	8	0	-8
A0-C2270	Rebar for Shotcrete - A,1&L Lines to Grd Flr	8	0	-8
A0-C2280	Shotcrete - A,1&L Lines to Grd Flr	5	0	-5
A0-C2290	Scaffold Removal - A,1&L Lines to Grd Flr	2	0	-2
A0-C2300	Scaffold - @ Temp Ramp	1	0	-1
A0-C2320	Single Form for shotcrete walls - @ Temp Ramp	2	0	-2
A0-C2340	Shotcrete - @ Temp Ramp	2	0	-2
A0-C2350	Scaffold Removal - @ Temp Ramp	1	0	-1
A0-C2360	Scaffold - A Line Grnd Flr	2	0	-2
A0-C2370	Waterproof -A Line Grnd Flr	2	0	-2
A0-C2390	Rebar for Shotcrete -A Line Grnd Flr	4	0	-4
A0-C2400	Shotcrete - A Line Grnd Flr	3	0	-3
A0-C2410	Scaffold Removal -A Line Grnd Flr	1	0	-1
A0-C2420	Scaffold - A Line Grd Flr	2	0	-2
A0-C2430	Waterproof - A Line Grd Flr	2	0	-2
A0-C2440	Single Form for shotcrete walls - A Line Grd Flr	6	0	-6
A0-C2450	Rebar for Shotcrete - A Line Grd Flr	4	0	-4
A0-C2460	Shotcrete - A Line Grd Flr	3	0	-3
A0-C2470	Scaffold Removal - A Line Grd Flr	1	0	-1

Target Name: BI4d

Revised Name: P003

Report Title: BL Rev. 4 (Approved) vs. Progress DD09.29.00

A0-C4300	Rebar East Garage Coloums / Walls Pour 1	3	0	-3
A0-C4310	Form East Garage Columns / Walls Pour 1	3	0	-3
A0-C4320	Pour 1 East Garage Columns / Walls	1	0	-1
A0-C4330	Rebar East Garage Columns / Walls Pour 2	3	0	-3
A0-C4340	Form East Garage Columns / Walls Pour 2	3	0	-3
A0-C4350	Pour 2 East Garage Columns / Walls	1	0	-1
A0-C4360	Rebar East Garage Columns / Walls Pour 3	3	0	-3
A0-C4370	Form East Garage Columns / Walls Pour 3	3	0	-3
A0-C4380	Pour 3 East Garage Columns / Walls	1	0	-1
A0-C4400	Rebar West Garage Coloums / Walls Pour 1 -Center	3	2	-1
A0-C4410	Form West Garage Columns / Walls Pour 1 - Center	3	2	-1
A0-C4430	Rebar West Garage Columns / Walls Pour 2 (NW)	3	2	-1
A0-C4440	Form West Garage Columns / Walls Pour 2 (NW)	3	2	-1
A0-C4460	Rebar West Garage Columns / Walls Pour 3 (SW)	3	2	-1
A0-C4470	Form West Garage Columns / Walls Pour 3 (SW)	3	2	-1
A0-C4700	Fine Grade / Form East SOG Pour 1	2	0	-2
A0-C4710	WWM / Screeds East SOG Pour 1	1	0	-1
A0-C4720	Pour 1 East SOG	1	0	-1
A0-C4730	Fine Grade / Form East SOG Pour 2	3	0	-3
A0-C4740	WWM / Screeds East SOG Pour 2	1	0	-1
A0-C4750	Pour 2 East SOG	1	0	-1
A0-C4760	Fine Grade / Form East SOG Pour 3	3	0	-3
A0-C4770	WWM / Screeds East SOG Pour 3	1	0	-1
A0-C4780	Pour 3 East SOG	1	0	-1
A0-C5000	Excavate at Vault	14	0	-14
A0-C5010	Excavate/Form Footings at Vault	5	0	-5
A0-C5020	Place Rebar Ftgs at Vault	5	0	-5
A0-C5030	Place Concrete Ftgs at Vault	1	0	-1
A0-C5040	Waterproof at Shotcrete	2	0	-2
A0-C5050	Rebar at Shotcrete	2	0	-2
A0-C5060	Shotcrete Lower Half	2	0	-2
A0-C5070	CMU Walls Lower Half	10	0	-10
A0-C5080	Waterproof CMU Walls	2	0	-2
A0-C5090	Backfill at Vault	5	0	-5
A0-C5100	Install UG Electrical	5	0	-5
A0-C5110	SOG Pour at Vault	1	0	-1

Target Name: B14d

Revised Name: P003

Report Title: BL Rev. 4 (Approved) vs. Progress DD09.29.00

A0-C6000	Masonry East of 10 Line -BSMT	3	0	-3
A0-C6020	Masonry West of 10 Line -BSMT (Except Tmp. Ramp)	8	6	-2
A0-C6030	Masonry at Temp Ramp (BET A&B)	5	4	-1
A0-C6040	Masonry East Grnd Flr - G to L Lines	5	0	-5
A0-C6050	Masonry East Grnd Flr - A to D Lines	5	0	-5
A0-C6060	Masonry East 2nd Flr - G to L Lines	5	0	-5
A0-C6070	Masonry East 2nd Flr - C to G Lines	5	0	-5
A0-C6080	Masonry East 2nd Flr - A to C Lines	5	0	-5
A0-C6100	Form East Grnd Flr Deck Pour 1	10	0	-10
A0-C6110	Rebar East Grnd Flr Deck Pour 1	6	0	-6
A0-C6112	TOP Inspection - Pour 1	2	0	-2
A0-C6120	Pour 1 East Grnd Flr Deck	1	0	-1
A0-C6130	Form East Grnd Flr Deck Pour 2	8	0	-8
A0-C6140	Rebar East Grnd Flr Deck Pour 2	6	0	-6
A0-C6142	TOP Inspection - Pour 2	2	0	-2
A0-C6150	Pour 2 East Grnd Flr Deck	1	0	-1
A0-C6160	Form East Grnd Flr Deck Pour 3	8	0	-8
A0-C6170	Rebar East Grnd Flr Deck Pour 3	5	0	-5
A0-C6172	TOP Inspection - Pour 3	2	0	-2
A0-C6180	Pour 3 East Grnd Flr Deck	1	0	-1
A0-C6200	Rebar East Grnd Flr Coloums / Walls Pour 1	3	0	-3
A0-C6210	Form East Grnd Flr Columns / Walls Pour 1	3	0	-3
A0-C6220	Pour 1 East Grnd Flr Columns / Walls	1	0	-1
A0-C6230	Rebar East Grnd Flr Columns / Walls Pour 2	3	0	-3
A0-C6240	Form East Grnd Flr Columns / Walls Pour 2	3	0	-3
A0-C6250	Pour 2 East Grnd Flr Columns / Walls	1	0	-1
A0-C6260	Rebar East Grnd Flr Columns / Walls Pour 3	3	0	-3
A0-C6270	Form East Grnd Flr Columns / Walls Pour 3	3	0	-3
A0-C6280	Pour 3 East Grnd Flr Columns / Walls	1	0	-1
A0-C6400	Form East 2nd Flr Deck Pour 1	10	0	-10
A0-C6410	Rebar East 2nd Flr Deck Pour 1	6	0	-6
A0-C6412	TOP Inspection - Pour 1	2	0	-2
A0-C6420	Pour 1 East 2nd Flr Deck	1	0	-1
A0-C6430	Form East 2nd Flr Deck Pour 2	8	0	-8
A0-C6440	Rebar East 2nd Flr Deck Pour 2	5	0	-5
A0-C6442	TOP Inspection - Pour 2	2	0	-2

Target Name: B14d

Revised Name: P003

Report Title: BL Rev. 4 (Approved) vs. Progress DD09.29.00

A0-C6450	Pour 2 East 2nd Flr Deck	1	0	-1
A0-C6460	Form East 2nd Flr Deck Pour 3	8	0	-8
A0-C6470	Rebar East 2nd Flr Deck Pour 3	5	0	-5
A0-C6472	TOP Inspection - Pour 3	2	0	-2
A0-C6480	Pour 3 East 2nd Flr Deck	1	0	-1
A0-C6500	Rebar East 2nd Flr Coloums / Walls Pour 1	3	0	-3
A0-C6510	Form East 2nd Flr Columns / Walls Pour 1	3	0	-3
A0-C6520	Pour 1 East 2nd Flr Columns / Walls	1	0	-1
A0-C6530	Rebar East 2nd Flr Columns / Walls Pour 2	3	0	-3
A0-C6540	Form East 2nd Flr Columns / Walls Pour 2	3	0	-3
A0-C6550	Pour 2 East 2nd Flr Columns / Walls	1	0	-1
A0-C6600	Form East 3rd Flr Deck Pour 1	8	0	-8
A0-C6610	Rebar East 3rd Flr Deck Pour 1	5	3	-2
A0-C6630	Form East 3rd Flr Deck Pour 2	8	2	-6
A0-C8000	Excavate/Form Footings	2	0	-2
A0-C8010	Place Rebar Ftgs	2	0	-2
A0-C8020	Place Concrete Ftgs	1	0	-1
A0-D0910	Ralphs Slab Rough Plumb'g	20	0	-20
A0-D0920	Ralphs Slab Rough Elect./Walker Ducts	20	0	-20
A0-D1070	Ralphs Mezzanine Slab Steel Imbeds	20	0	-20
A0-D1090	Design Core/Shell Retail-Struct. Rev. Line 8 A-L	15	0	-15
A0-D1100	Plan Check Core Shell - Struct Rev.Line 8 A-L	40	0	-40
A0-D1110	Design Core/Shell Retail- Complete Rough MEP	5	0	-5
A0-D1120	Plan Check Core/Shell Retail- Rough MEP	20	0	-20
A0-D1140	Ralphs Mezzanine Struct. Steel	20	0	-20
A0-D1190	Ralphs Interior Rough Framing	20	0	-20
A0-D1200	Ralphs Rough Elect.	20	0	-20
A0-D1210	Ralphs Rough Plumbing	20	0	-20
A0-D1220	Ralphs Rough HVAC Dist.	20	0	-20
A0-D1230	Ralphs HVAC Units Set	20	0	-20
A0-D1240	Ralphs Special Equip. (by other)	20	0	-20
A0-D1250	Ralphs Drywall	20	0	-20
A0-D1260	Ralphs Painting	20	0	-20
A0-D1270	Ralphs Door and Frames	20	0	-20
A0-D1280	Ralphs Ceiling Tile	20	0	-20
A0-D1290	Ralphs Finish MEP	20	0	-20

Target Name: BL4d

Revised Name: P003

Report Title: BL Rev. 4 (Approved) vs. Progress DD09.29.00

A0-D1300	Ralphs Flooring	20	0	-20
A0-D1310	Ralphs Toilet Partitions	20	0	-20
A0-D1320	Ralphs Finish Hardware	20	0	-20
A0-F0040	Fabricate Elev. / Esc.	110	55	-55
A0-F0050	Fab Structural Steel	91	33	-58
A0-P0040	Procure Elev.- Esc./Delete Speed Ramp	10	0	-10
A0-P0050	Procure Struct. Steel Fabricator	10	0	-10

5. These total floats have been changed by the update.

<u>ACTID</u>	<u>DESCRIPTION</u>	<u>ORIG.</u> <u>TF</u>	<u>CHG'D</u> <u>TF</u>	<u>DIFF.</u>
A0-C0020	Complete Shoring/Excavation	103	-13	-116
A0-C0090	Erect Struct. Steel - Retail A	0	-16	-16
A0-C0100	Erect Struct. Steel - Retail C	0	-17	-17
A0-C0110	Rough Framing	0	-53	-53
A0-C0120	Scaffolding	0	-53	-53
A0-C0121	Remove Scaffolding	15	-38	-53
A0-C0130	Rough MEP	36	-17	-53
A0-C0140	Prel. Drywall/Drops	0	-53	-53
A0-C0150	Lt. Wt. Concrete	36	-17	-53
A0-C0160	Insulation	36	-17	-53
A0-C0170	Flashing Sheetmetal Phase 1	5	-48	-53
A0-C0190	Doors/Finish Carpentry	0	-53	-53
A0-C0200	Elevator Platform/Cab	50	-3	-53
A0-C0210	Drywall	0	-53	-53
A0-C0220	Cabinet Tops	0	-53	-53
A0-C0230	Windows	0	-53	-53
A0-C0240	Framing Pick Up	0	-53	-53
A0-C0250	Lath	0	-53	-53
A0-C0260	Roof	10	-43	-53
A0-C0270	Misc. Iron/Rails	15	-38	-53
A0-C0280	Plaster Scratch	0	-53	-53
A0-C0290	Plaster Brown	0	-53	-53
A0-C0292	Foam	7	-46	-53
A0-C0300	Plaster Finish	0	-53	-53
A0-C0310	Deck Coating	0	-53	-53
A0-C0320	Kitch/Bath Paint	15	-38	-53
A0-C0330	MPE Finishes	0	-53	-53
A0-C0340	Final Paint	0	-53	-53
A0-C0350	Steel Deck - Retail A	10	-6	-16

Target Name: BL4d

Revised Name: P003

Report Title: BL Rev. 4 (Approved) vs. Progress DD09.29.00

A0-C0360	Steel Deck - Retail C	0	-17	-17
A0-C0370	System Check Out	15	-38	-53
A0-C0380	B&S Inspections	0	-53	-53
A0-C0400	Appliances	30	-23	-53
A0-C0410	Misc. Finishes	0	-53	-53
A0-C0420	Floor Covering	0	-53	-53
A0-C0430	Elevator Finish Cab	38	-15	-53
A0-C0440	Wood Deck Fram'g - Retail A	10	-6	-16
A0-C0450	Wood Deck Fram'g - Retail C	0	-17	-17
A0-C0460	Erect Scaffold - Retail A	10	-6	-16
A0-C0470	Erect Scaffold - Retail C	0	-17	-17
A0-C0480	Install Ext. Metal Fram'g Studs - Retail A	10	-6	-16
A0-C0490	Install Ext. Metal Fram'g Studs - Retail C	0	-17	-17
A0-C0500	Roofing - Retail A	48	31	-17
A0-C0510	Roofing - Retail C	43	26	-17
A0-C0520	Lath Ext. Plaster - Retail A	10	-6	-16
A0-C0530	Lath Ext. Plaster - Retail C	0	-17	-17
A0-C0540	Scratch Plaster Coat - Retail A	10	-6	-16
A0-C0550	Scratch Plaster Coat - Retail C	0	-17	-17
A0-C0560	Brown Plaster Coat - Retail A	10	-6	-16
A0-C0570	Brown Plaster Coat - Retail C	0	-17	-17
A0-C0580	Final Plaster Coat - Retail A	10	-6	-16
A0-C0590	Final Plaster Coat - Retail C	0	-17	-17
A0-C0600	Storefront Alum. & Glazing - Retail A	10	-6	-16
A0-C0610	Storefront Alum. & Glazing - Retail C	0	-17	-17
A0-C0620	Rough MEP - Retail A & C	86	69	-17
A0-C0630	Elastomeric Deck - Retail C	0	-17	-17
A0-C0640	Rough MEP - Retail A & C	96	79	-17
A0-C0650	Elastomeric Deck - Retail A	10	-6	-16
A0-C0655	Erect Mezz. Struct. Steel	73	48	-25
A0-C0660	Install Metal Decking	91	66	-25
A0-C0670	Exterior Paint/Remove Scaffold - Retail C	10	-7	-17
A0-C0680	Pour Metal Deck Slab	91	66	-25
A0-C0690	Exterior Paint/Remove Scaffold - Retail A	20	3	-17
A0-C0700	Rough Framing	57	31	-26
A0-C0720	Install Air Handler	91	66	-25
A0-C0730	Rough Fire Sprinklers	73	48	-25
A0-C0740	Refrigeration	67	41	-26
A0-C0750	Exterior Paint	0	-53	-53

Target Name: BL4d

Revised Name: P003

Report Title: BL Rev. 4 (Approved) vs. Progress DD09.29.00

A0-C0760	Mechanical Distribution	73	48	-25
A0-C0765	Rough Plumbing	78	52	-26
A0-C0770	Irrigation System	8	-9	-17
A0-C0780	Ralphs Tenant Work - C.of O. - Fixtures	57	31	-26
A0-C0790	Rough Elect. Ltg./Data/Power	23	6	-17
A0-C0800	Plaza Hardscape	8	-9	-17
A0-C0810	Fountains/Decorative Elements	8	-9	-17
A0-C0820	Speciality Lighting	13	-4	-17
A0-C0830	Landscape	8	-9	-17
A0-C0840	Elevator #1 - Housing (E. Side) - Guides	38	-15	-53
A0-C0842	Elevator #1 - Housing (E. Side) - Cabs	38	-15	-53
A0-C0850	Elevator #2 - Housing (E. Side) - Guides	38	-15	-53
A0-C0852	Elevator #2 - Housing (E. Side) - Cabs	38	-15	-53
A0-C0860	Ext. Mtl. Framing/Sheathing - Retail E. Side	57	31	-26
A0-C0862	Elevator #4 - Retail A West - Guides	76	59	-17
A0-C0870	Roofing - Retail E. Side	57	31	-26
A0-C0880	Exterior Lath/Plaster - Retail E. Side	81	55	-26
A0-C0890	Storefront - Retail E. Side	86	60	-26
A0-C0900	Seal/Caulk Ext. - Retail E. Side	88	62	-26
A0-C0910	Rough Electrical	85	59	-26
A0-C0920	Metal Stud Soffits	57	31	-26
A0-C0930	Cooler Boxes	79	53	-26
A0-C0940	Awnings/Canopy	81	55	-26
A0-C0950	Exterior Paint/Remove Scaffold - Retail E. Side	81	55	-26
A0-C0960	Set HVAC Units - Retail E. Side	110	84	-26
A0-C0970	Wall Insulation	79	53	-26
A0-C0980	Elevator #4 - Retail A West - Cabs	76	59	-17
A0-C0990	Elevator #5 - Retail C West- Guides	66	49	-17
A0-C0992	Elevator #5 - Retail C West- Cabs	66	49	-17
A0-C0995	Elevator # 6 - Housing - Guides	38	-15	-53
A0-C0997	Elevator # 6 - Housing - Cabs	38	-15	-53
A0-C1000	Elevator #7 - Housing - Guides	38	-15	-53
A0-C1002	Elevator #7 - Housing - Cabs	38	-15	-53
A0-C1010	Elevator #8 - Retail - Guides	62	36	-26
A0-C1012	Elevator #8 - Retail - Cabs	62	36	-26
A0-C1015	Elevator #9 - Retail - Guides	62	36	-26
A0-C1017	Elevator #9 - Retail - Cabs	62	36	-26
A0-C1020	High Hat Framing	57	31	-26
A0-C1030	Escalator #1 - B- Fl. 1	62	36	-26

Target Name: BL4d

Revised Name: P003

Report Title: BL Rev. 4 (Approved) vs. Progress DD09.29.00

A0-C1040	Escalator #2 - Fl. 1-2	62	36	-26
A0-C1050	Escalator #3- B- Fl. 1	62	36	-26
A0-C1060	Escalator #4- Fl. 1-2	62	36	-26
A0-C1070	Drywall	57	31	-26
A0-C1080	Doors & Frames	62	36	-26
A0-C1090	Railings and Misc. Steel	88	62	-26
A0-C1100	FRP	66	40	-26
A0-C1110	Marlite	66	40	-26
A0-C1120	VCT	65	39	-26
A0-C1130	Quarry Tile	75	49	-26
A0-C1140	Wall Tile	70	44	-26
A0-C1150	Toilet Partitions	70	44	-26
A0-C1160	Epoxy Flooring	79	53	-26
A0-C1170	Floor Sealer	79	53	-26
A0-C1175	Dock Levelers	85	59	-26
A0-C1180	Flashing Sheetmetal Phase 2	0	-53	-53
A0-C1190	Dock Seals	85	59	-26
A0-C1200	Roll Up Doors	100	74	-26
A0-C1210	Auto Doors	99	73	-26
A0-C1220	Painting	57	31	-26
A0-C1230	T-Bar Grid	58	32	-26
A0-C1240	Fire Sprinkler Finish	71	45	-26
A0-C1250	HVAC Finish	91	66	-25
A0-C1260	Plumbing Finish	61	35	-26
A0-C1270	Electrical Finish	58	32	-26
A0-C1280	Finish Hardware	79	53	-26
A0-C1290	Accoustical Tile	70	44	-26
A0-C1300	Power Release	58	32	-26
A0-C1310	Elevator Inspections	58	32	-26
A0-C1340	Ext. Mtl. Framing/Sheathing - Retail B	76	50	-26
A0-C1350	Roofing - Retail B	76	50	-26
A0-C1360	Exterior Lath/Plaster - Retail B	76	50	-26
A0-C1370	Set HVAC Units - Retail B	137	111	-26
A0-C1380	Storefront - Retail B	76	50	-26
A0-C1390	Exterior Paint/Remove Scaffold - Retail B	81	55	-26
A0-C1410	Seal/Caulk Ext. - Retail B	78	52	-26
A0-C1420	Awnings/Canopy	76	50	-26
A0-C1510	Ext. Mtl. Framing/Sheathing - Retail E. Side	28	12	-16
A0-C1520	Roofing - Retail E. Side	28	12	-16

Target Name: BL4d

Revised Name: P003

Report Title: BL Rev. 4 (Approved) vs. Progress DD09.29.00

A0-C1530	Exterior Lath/Plaster - Retail E. Side	28	12	-16
A0-C1540	Storefront - Retail E. Side	28	12	-16
A0-C1550	Exterior Paint/Remove Scaffold - Retail E. Side	48	32	-16
A0-C1570	Seal/Caulk Ext. - Retail E. Side	55	39	-16
A0-C1580	Awnings/Canopy	48	32	-16
A0-C1600	Interior Metal Studs	29	13	-16
A0-C1610	Fire Sprinklers - Retail E. Side	29	13	-16
A0-C1620	Rough MEP - Retail E. Side	29	13	-16
A0-C1630	Set HVAC Units - Retail E. Side	34	18	-16
A0-C1640	Drywall/Tape/Mud/Sand - Retail E. Side	28	12	-16
A0-C1650	Paint - Retail E. Side	28	12	-16
A0-C1660	T Bar Grid - Retail E. Side	28	12	-16
A0-C1670	Finish MEP - Retail E. Side	28	12	-16
A0-C1680	Bath Access/Floors - Retail E. Side	28	12	-16
A0-C1700	Ross Tenant Work - C.of O.	51	88	37
A0-C1730	Place subgrade to +/-1/10' (incl ramp&DWP vault)	55	-13	-68
A0-C1982	Backfill - Pour 2 (NW)	44	1	-43
A0-C2100	Backfill - Pour 3 (SW)	35	4	-31
A0-C2140	Excavate/Form Footings - Pour 4	46	-17	-63
A0-C2150	Place Rebar Ftgs - Pour 4	46	-17	-63
A0-C2160	Place Concrete Ftgs - Pour 4	46	-17	-63
A0-C2170	Backfill Ftgs - Pour 4	46	-17	-63
A0-C2310	Waterproof - @ Temp Ramp	35	4	-31
A0-C2330	Rebar for Shotcrete - @ Temp Ramp	35	4	-31
A0-C3310	SOG Fine grade - Pour 4	46	-17	-63
A0-C3320	SOG Formwork - Pour 4	46	-17	-63
A0-C3330	SOG Place wire mesh - Pour 4	46	-17	-63
A0-C3340	SOG Place Screeds - Pour 4	46	-17	-63
A0-C3350	SOG Pour concrete - Pour 4	46	-17	-63
A0-C4020	Curbs - East	174	138	-36
A0-C4030	Curbs - West	137	89	-48
A0-C4040	Pedestals/Column Bases - East	174	138	-36
A0-C4050	Pedestals/Column Bases - West	142	94	-48
A0-C4060	Planter walls	137	89	-48
A0-C4070	Ramp parapet wall	137	89	-48
A0-C4400	Rebar West Garage Coloums / Walls Pour 1 -Center	31	-6	-37
A0-C4410	Form West Garage Columns / Walls Pour 1 - Center	31	-6	-37
A0-C4420	Pour 1 West Garage Columns / Walls - Center	31	-6	-37
A0-C4430	Rebar West Garage Columns / Walls Pour 2 (NW)	31	-6	-37

Target Name: BL4d

Revised Name: P003

Report Title: BL Rev. 4 (Approved) vs. Progress DD09.29.00

A0-C4440	Form West Garage Columns / Walls Pour 2 (NW)	31	-6	-37
A0-C4450	Pour 2 West Garage Columns / Walls (NW)	31	-6	-37
A0-C4460	Rebar West Garage Columns / Walls Pour 3 (SW)	31	-6	-37
A0-C4470	Form West Garage Columns / Walls Pour 3 (SW)	31	-6	-37
A0-C4480	Pour 3 West Garage Columns / Walls (SW)	31	-6	-37
A0-C4800	Fine Grade / Form West SOG Pour 1 - Center	17	-10	-27
A0-C4810	WWM / Screeds West SOG Pour 1 - Center	17	-10	-27
A0-C4820	Pour 1 West SOG - Center	17	-10	-27
A0-C4830	Fine Grade / Form West SOG Pour 2 (NW)	40	-17	-57
A0-C4840	WWM / Screeds West SOG Pour 2 (NW)	40	-17	-57
A0-C4850	Pour 2 West SOG (NW)	40	-17	-57
A0-C4860	Fine Grade / Form West SOG Pour 3 (SW)	31	-17	-48
A0-C4870	WWM / Screeds West SOG Pour 3 (SW)	31	-17	-48
A0-C4880	Pour 3 West SOG (SW)	31	-17	-48
A0-C6010	Masonry East of 20.5 Line (Serrano) -BSMT	46	-17	-63
A0-C6020	Masonry West of 10 Line -BSMT (Except Tmp. Ramp)	42	1	-41
A0-C6030	Masonry at Temp Ramp (BET A&B)	40	5	-35
A0-C6602	Rought In Mech. / Elec. Inbeds - Pour 1	3	-16	-19
A0-C6610	Rebar East 3rd Flr Deck Pour 1	0	-16	-16
A0-C6612	TOP Inspection - Pour 1	0	-16	-16
A0-C6620	Pour 1 East 3rd Flr Deck	0	-16	-16
A0-C6630	Form East 3rd Flr Deck Pour 2	2	-6	-8
A0-C6632	Rought In Mech. / Elec. Inbeds - Pour 2	5	-6	-11
A0-C6640	Rebar East 3rd Flr Deck Pour 2	2	-11	-13
A0-C6642	TOP Inspection - Pour 2	2	-11	-13
A0-C6650	Pour 2 East 3rd Flr Deck	0	-16	-16
A0-C6652	Remove Re-Shores for Decks 1, 2, &3	51	35	-16
A0-C6662	Temporary Seal / Waterproof Decks for Retail TI	76	60	-16
A0-C7000	Form West Grnd Flr Deck Pour 1 - Center	17	-10	-27
A0-C7010	Rebar West Grnd Flr Deck Pour 1 - Center	19	-8	-27
A0-C7012	TOP Inspection - Pour 1 - Center	39	-5	-44
A0-C7020	Pour 1 West Grnd Flr Deck - Center	39	-5	-44
A0-C7030	Form West Grnd Flr Deck Pour 2 - (NW)	17	-10	-27
A0-C7040	Rebar West Grnd Flr Deck Pour 2 (NW)	17	-10	-27
A0-C7042	TOP Inspection - Pour 2 (NW)	17	-10	-27
A0-C7050	Pour 2 West Grnd Flr Deck (NW)	17	-10	-27
A0-C7060	Form West Grnd Flr Deck Pour 3 (SW)	31	-17	-48
A0-C7070	Rebar West Grnd Flr Deck Pour 3 (SW)	31	-17	-48
A0-C7072	TOP Inspection - Pour 3 (SW)	31	-17	-48

Target Name: BL4d

Revised Name: P003

Report Title: BL Rev. 4 (Approved) vs. Progress DD09.29.00

A0-C7080	Pour 3 West Grnd Flr Deck (SW)	31	-17	-48
A0-C8040	Backfill Ftgs	55	-13	-68
A0-C8050	SOG Fine grade	55	-13	-68
A0-C8060	SOG Formwork	55	-13	-68
A0-C8070	SOG Place wire mesh	55	-13	-68
A0-C8080	SOG Place Screeds	55	-13	-68
A0-C8090	SOG Pour concrete	55	-13	-68
A0-D1330	Ralphs Tenant Work Inspect./Test'g	60	87	27
A0-F0040	Fabricate Elev. / Esc.	84	43	-41
A0-F0050	Fab Structural Steel	0	-16	-16
A0-F0055	Fab Structural Steel	8	-53	-61
A0-M0390	Residential C. O.	0	-53	-53
A0-M0710	Tenant Turnover Retail A	10	-6	-16
A0-M0712	Tenant Turnover Retail C	0	-17	-17
A0-M0760	Ralphs Tenant Turnover	57	31	-26
A0-M1150	Exterior Complete for Residential	0	-53	-53
A0-M1160	Complete East Exterior for Ralphs Turnover	81	55	-26
A0-M1430	Complete East Exterior for Retail B	76	50	-26
A0-M1590	Complete East Exterior for Ross Turnover	48	32	-16
A0-M1690	Ross Tenant Turnover	28	12	-16
A0-M9998	Ralph's Earliest Open Date	0	-53	-53
A0-P0055	Procure Struct. Steel Fabricator	8	-53	-61

6. These free floats have been changed by the update.

<u>ACTID</u>	<u>DESCRIPTION</u>	<u>ORIG.</u>	<u>CHG'D</u>	<u>DIFF.</u>
		<u>FF</u>	<u>FF</u>	
A0-C0760	Mechanical Distribution	15	16	1
A0-C0780	Ralphs Tenant Work - C.of O. - Fixtures	57	84	27
A0-C0810	Fountains/Decorative Elements	8	44	36
A0-C0820	Speciality Lighting	13	49	36
A0-C0830	Landscape	8	44	36
A0-C0960	Set HVAC Units - Retail E. Side	19	18	-1
A0-C0980	Elevator #4 - Retail A West - Cabs	56	66	10
A0-C0992	Elevator #5 - Retail C West- Cabs	46	66	20
A0-C1250	HVAC Finish	33	34	1
A0-C1700	Ross Tenant Work - C.of O.	51	88	37
A0-C1982	Backfill - Pour 2 (NW)	4	18	14
A0-C2100	Backfill - Pour 3 (SW)	4	21	17
A0-C3350	SOG Pour concrete - Pour 4	6	0	-6
A0-C4040	Pedestals/Column Bases - East	93	83	-10
A0-C4050	Pedestals/Column Bases - West	61	39	-22

Target Name: B14d

Revised Name: P003

Report Title: BL Rev. 4 (Approved) vs. Progress DD09.29.00

A0-C4070	Ramp parapet wall	56	34	-22
A0-C4480	Pour 3 West Garage Columns / Walls (SW)	0	11	11
A0-C4850	Pour 2 West SOG (NW)	9	0	-9
A0-C6020	Masonry West of 10 Line -BSMT (Except Tmp. Ramp)	2	18	16
A0-C6030	Masonry at Temp Ramp (BET A&B)	9	22	13
A0-C6602	Rought In Mech. / Elec. Inbeds - Pour 1	3	0	-3
A0-C6632	Rought In Mech. / Elec. Inbeds - Pour 2	3	5	2
A0-C6642	TOP Inspection - Pour 2	2	5	3
A0-C7020	Pour 1 West Grnd Flr Deck - Center	39	12	-27
A0-C8090	SOG Pour concrete	15	4	-11
A0-D1330	Ralphs Tenant Work Inspect./Test'g	60	87	27
A0-F0040	Fabricate Elev. / Esc.	22	7	-15
A0-F0055	Fab Structural Steel	8	0	-8
A0-M0710	Tenant Turnover Retail A	10	46	36
A0-M0712	Tenant Turnover Retail C	0	36	36
A0-M1160	Complete East Exterior for Ralphs Turnover	81	108	27
A0-M1430	Complete East Exterior for Retail B	76	103	27
A0-M1590	Complete East Exterior for Ross Turnover	48	85	37
A0-M9998	Ralph's Earliest Open Date	33	0	-33

Target Name: BL4d

Revised Name: P003

Report Title: BL Rev. 4 (Approved) vs. Progress DD09.29.00

7. These activity percent completes have been changed by the update.

<u>ACTID</u>	<u>DESCRIPTION</u>	<u>ORIG.</u> %	<u>CHG'D</u> %	<u>DIFF.</u>
A0-C0010	Mobilization	0.00	100.00	100.00
A0-C0020	Complete Shoring/Excavation	0.00	95.00	95.00
A0-C0050	Temporary Power/Util.	0.00	100.00	100.00
A0-C0060	Barricades	0.00	100.00	100.00
A0-C0070	Job Trailer	0.00	100.00	100.00
A0-C1745	Move Job Trailer	0.00	100.00	100.00
A0-C1750	Ramp Removal / Relocate	0.00	100.00	100.00
A0-C1760	Finish rakers at 1 to 13 lines	0.00	100.00	100.00
A0-C1770	Excavate/Form Footings - Pour 1	0.00	100.00	100.00
A0-C1780	Place Rebar - Pour 1	0.00	100.00	100.00
A0-C1790	Place Concrete - Pour 1	0.00	100.00	100.00
A0-C1800	Backfill - Pour 1	0.00	100.00	100.00
A0-C1810	Excavate/Form Footings - Pour 1 - Center	0.00	100.00	100.00
A0-C1820	Place Rebar - Pour 1 - Center	0.00	100.00	100.00
A0-C1830	Place Concrete - Pour 1 - Center	0.00	100.00	100.00
A0-C1840	Backfill - Pour 1 - Center	0.00	100.00	100.00
A0-C1850	Excavate/Form Ftgs - Pour 2 (PIT)	0.00	100.00	100.00
A0-C1860	Place Rebar - Pour 2 (PIT)	0.00	100.00	100.00
A0-C1870	Place Concrete - Pour 2 (PIT)	0.00	100.00	100.00
A0-C1880	Excavate/Form Ftgs - Pour 3	0.00	100.00	100.00
A0-C1890	Place Rebar - Pour 3	0.00	100.00	100.00
A0-C1900	Place Concrete - Pour 3	0.00	100.00	100.00
A0-C1950	Backfill - Pour 2	0.00	100.00	100.00
A0-C1951	Backfill - Pour 3	0.00	100.00	100.00
A0-C1960	Excavate/Form Ftgs - Pour 2 (NW)	0.00	100.00	100.00
A0-C1970	Place Rebar - Pour 2 (NW)	0.00	100.00	100.00
A0-C1980	Place Concrete - Pour 2 (NW)	0.00	100.00	100.00
A0-C2070	Excavate/Form Footings - Pour 3 (SW)	0.00	100.00	100.00
A0-C2080	Place Rebar - Pour 3 (SW)	0.00	100.00	100.00
A0-C2090	Place Concrete - Pour 3 (SW)	0.00	100.00	100.00
A0-C2180	Scaffold -A&L to Grnd, 20&20.5 to 2nd Flr	0.00	100.00	100.00
A0-C2190	Waterproof- A&L to Grnd, 20&20.5 to 2nd Flr	0.00	100.00	100.00
A0-C2200	Single Form shotcrete walls -to Grnd to 2nd	0.00	100.00	100.00
A0-C2210	Rebar Shotcrete -A&L to Grnd, 20&20.5 to 2nd Flr	0.00	100.00	100.00
A0-C2220	Shotcrete -A&L to Grnd, 20&20.5 to 2nd Flr	0.00	100.00	100.00
A0-C2230	Scaffold Remove -A&L to Grnd, 20&20.5 to 2nd Flr	0.00	100.00	100.00
A0-C2240	Scaffold - A,1&L Lines to Grd Flr	0.00	100.00	100.00

Target Name: BL4d

Revised Name: P003

Report Title: BL Rev. 4 (Approved) vs. Progress DD09.29.00

A0-C2250	Waterproof - A,1&L Lines to Grd Flr	0.00	100.00	100.00
A0-C2260	Single Form for shotcrete walls - to Grd Flr	0.00	100.00	100.00
A0-C2270	Rebar for Shotcrete - A,1&L Lines to Grd Flr	0.00	100.00	100.00
A0-C2280	Shotcrete - A,1&L Lines to Grd Flr	0.00	100.00	100.00
A0-C2290	Scaffold Removal - A,1&L Lines to Grd Flr	0.00	100.00	100.00
A0-C2300	Scaffold - @ Temp Ramp	0.00	100.00	100.00
A0-C2320	Single Form for shotcrete walls - @ Temp Ramp	0.00	100.00	100.00
A0-C2340	Shotcrete - @ Temp Ramp	0.00	100.00	100.00
A0-C2350	Scaffold Removal - @ Temp Ramp	0.00	100.00	100.00
A0-C2360	Scaffold - A Line Grnd Flr	0.00	100.00	100.00
A0-C2370	Waterproof -A Line Grnd Flr	0.00	100.00	100.00
A0-C2390	Rebar for Shotcrete -A Line Grnd Flr	0.00	100.00	100.00
A0-C2400	Shotcrete - A Line Grnd Flr	0.00	100.00	100.00
A0-C2410	Scaffold Removal -A Line Grnd Flr	0.00	100.00	100.00
A0-C2420	Scaffold - A Line Grd Flr	0.00	100.00	100.00
A0-C2430	Waterproof - A Line Grd Flr	0.00	100.00	100.00
A0-C2440	Single Form for shotcrete walls - A Line Grd Flr	0.00	100.00	100.00
A0-C2450	Rebar for Shotcrete - A Line Grd Flr	0.00	100.00	100.00
A0-C2460	Shotcrete - A Line Grd Flr	0.00	100.00	100.00
A0-C2470	Scaffold Removal - A Line Grd Flr	0.00	100.00	100.00
A0-C4300	Rebar East Garage Coloums / Walls Pour 1	0.00	100.00	100.00
A0-C4310	Form East Garage Columns / Walls Pour 1	0.00	100.00	100.00
A0-C4320	Pour 1 East Garage Columns / Walls	0.00	100.00	100.00
A0-C4330	Rebar East Garage Columns / Walls Pour 2	0.00	100.00	100.00
A0-C4340	Form East Garage Columns / Walls Pour 2	0.00	100.00	100.00
A0-C4350	Pour 2 East Garage Columns / Walls	0.00	100.00	100.00
A0-C4360	Rebar East Garage Columns / Walls Pour 3	0.00	100.00	100.00
A0-C4370	Form East Garage Columns / Walls Pour 3	0.00	100.00	100.00
A0-C4380	Pour 3 East Garage Columns / Walls	0.00	100.00	100.00
A0-C4400	Rebar West Garage Coloums / Walls Pour 1 -Center	0.00	30.00	30.00
A0-C4410	Form West Garage Columns / Walls Pour 1 - Center	0.00	30.00	30.00
A0-C4420	Pour 1 West Garage Columns / Walls - Center	0.00	30.00	30.00
A0-C4430	Rebar West Garage Columns / Walls Pour 2 (NW)	0.00	30.00	30.00
A0-C4440	Form West Garage Columns / Walls Pour 2 (NW)	0.00	30.00	30.00
A0-C4450	Pour 2 West Garage Columns / Walls (NW)	0.00	30.00	30.00
A0-C4460	Rebar West Garage Columns / Walls Pour 3 (SW)	0.00	30.00	30.00
A0-C4470	Form West Garage Columns / Walls Pour 3 (SW)	0.00	30.00	30.00
A0-C4480	Pour 3 West Garage Columns / Walls (SW)	0.00	30.00	30.00
A0-C4700	Fine Grade / Form East SOG Pour 1	0.00	100.00	100.00
A0-C4710	WWM / Screeds East SOG Pour 1	0.00	100.00	100.00

Target Name: BL4d

Revised Name: P003

Report Title: BL Rev. 4 (Approved) vs. Progress DD09.29.00

A0-C4720	Pour 1 East SOG	0.00	100.00	100.00
A0-C4730	Fine Grade / Form East SOG Pour 2	0.00	100.00	100.00
A0-C4740	WWM / Screeds East SOG Pour 2	0.00	100.00	100.00
A0-C4750	Pour 2 East SOG	0.00	100.00	100.00
A0-C4760	Fine Grade / Form East SOG Pour 3	0.00	100.00	100.00
A0-C4770	WWM / Screeds East SOG Pour 3	0.00	100.00	100.00
A0-C4780	Pour 3 East SOG	0.00	100.00	100.00
A0-C5000	Excavate at Vault	0.00	100.00	100.00
A0-C5010	Excavate/Form Footings at Vault	0.00	100.00	100.00
A0-C5020	Place Rebar Ftgs at Vault	0.00	100.00	100.00
A0-C5030	Place Concrete Ftgs at Vault	0.00	100.00	100.00
A0-C5040	Waterproof at Shotcrete	0.00	100.00	100.00
A0-C5050	Rebar at Shotcrete	0.00	100.00	100.00
A0-C5060	Shotcrete Lower Half	0.00	100.00	100.00
A0-C5070	CMU Walls Lower Half	0.00	100.00	100.00
A0-C5080	Waterproof CMU Walls	0.00	100.00	100.00
A0-C5090	Backfill at Vault	0.00	100.00	100.00
A0-C5100	Install UG Electrical	0.00	100.00	100.00
A0-C5110	SOG Pour at Vault	0.00	100.00	100.00
A0-C6000	Masonry East of 10 Line -BSMT	0.00	100.00	100.00
A0-C6020	Masonry West of 10 Line -BSMT (Except Tmp. Ramp)	0.00	30.00	30.00
A0-C6030	Masonry at Temp Ramp (BET A&B)	0.00	30.00	30.00
A0-C6040	Masonry East Grnd Flr - G to L Lines	0.00	100.00	100.00
A0-C6050	Masonry East Grnd Flr - A to D Lines	0.00	100.00	100.00
A0-C6060	Masonry East 2nd Flr - G to L Lines	0.00	100.00	100.00
A0-C6070	Masonry East 2nd Flr - C to G Lines	0.00	100.00	100.00
A0-C6080	Masonry East 2nd Flr - A to C Lines	0.00	100.00	100.00
A0-C6100	Form East Grnd Flr Deck Pour 1	0.00	100.00	100.00
A0-C6110	Rebar East Grnd Flr Deck Pour 1	0.00	100.00	100.00
A0-C6112	TOP Inspection - Pour 1	0.00	100.00	100.00
A0-C6120	Pour 1 East Grnd Flr Deck	0.00	100.00	100.00
A0-C6130	Form East Grnd Flr Deck Pour 2	0.00	100.00	100.00
A0-C6140	Rebar East Grnd Flr Deck Pour 2	0.00	100.00	100.00
A0-C6142	TOP Inspection - Pour 2	0.00	100.00	100.00
A0-C6150	Pour 2 East Grnd Flr Deck	0.00	100.00	100.00
A0-C6160	Form East Grnd Flr Deck Pour 3	0.00	100.00	100.00
A0-C6170	Rebar East Grnd Flr Deck Pour 3	0.00	100.00	100.00
A0-C6172	TOP Inspection - Pour 3	0.00	100.00	100.00
A0-C6180	Pour 3 East Grnd Flr Deck	0.00	100.00	100.00
A0-C6200	Rebar East Grnd Flr Coloums / Walls Pour 1	0.00	100.00	100.00

Target Name: B14d

Revised Name: P003

Report Title: BL Rev. 4 (Approved) vs. Progress DD09.29.00

A0-C6210	Form East Grnd Flr Columns / Walls Pour 1	0.00	100.00	100.00
A0-C6220	Pour 1 East Grnd Flr Columns / Walls	0.00	100.00	100.00
A0-C6230	Rebar East Grnd Flr Columns / Walls Pour 2	0.00	100.00	100.00
A0-C6240	Form East Grnd Flr Columns / Walls Pour 2	0.00	100.00	100.00
A0-C6250	Pour 2 East Grnd Flr Columns / Walls	0.00	100.00	100.00
A0-C6260	Rebar East Grnd Flr Columns / Walls Pour 3	0.00	100.00	100.00
A0-C6270	Form East Grnd Flr Columns / Walls Pour 3	0.00	100.00	100.00
A0-C6280	Pour 3 East Grnd Flr Columns / Walls	0.00	100.00	100.00
A0-C6400	Form East 2nd Flr Deck Pour 1	0.00	100.00	100.00
A0-C6410	Rebar East 2nd Flr Deck Pour 1	0.00	100.00	100.00
A0-C6412	TOP Inspection - Pour 1	0.00	100.00	100.00
A0-C6420	Pour 1 East 2nd Flr Deck	0.00	100.00	100.00
A0-C6430	Form East 2nd Flr Deck Pour 2	0.00	100.00	100.00
A0-C6440	Rebar East 2nd Flr Deck Pour 2	0.00	100.00	100.00
A0-C6442	TOP Inspection - Pour 2	0.00	100.00	100.00
A0-C6450	Pour 2 East 2nd Flr Deck	0.00	100.00	100.00
A0-C6460	Form East 2nd Flr Deck Pour 3	0.00	100.00	100.00
A0-C6470	Rebar East 2nd Flr Deck Pour 3	0.00	100.00	100.00
A0-C6472	TOP Inspection - Pour 3	0.00	100.00	100.00
A0-C6480	Pour 3 East 2nd Flr Deck	0.00	100.00	100.00
A0-C6500	Rebar East 2nd Flr Columns / Walls Pour 1	0.00	100.00	100.00
A0-C6510	Form East 2nd Flr Columns / Walls Pour 1	0.00	100.00	100.00
A0-C6520	Pour 1 East 2nd Flr Columns / Walls	0.00	100.00	100.00
A0-C6530	Rebar East 2nd Flr Columns / Walls Pour 2	0.00	100.00	100.00
A0-C6540	Form East 2nd Flr Columns / Walls Pour 2	0.00	100.00	100.00
A0-C6550	Pour 2 East 2nd Flr Columns / Walls	0.00	100.00	100.00
A0-C6600	Form East 3rd Flr Deck Pour 1	0.00	100.00	100.00
A0-C6610	Rebar East 3rd Flr Deck Pour 1	0.00	35.00	35.00
A0-C6630	Form East 3rd Flr Deck Pour 2	0.00	70.00	70.00
A0-C8000	Excavate/Form Footings	0.00	100.00	100.00
A0-C8010	Place Rebar Ftgs	0.00	100.00	100.00
A0-C8020	Place Concrete Ftgs	0.00	100.00	100.00
A0-D0910	Ralphs Slab Rough Plumb'g	0.00	100.00	100.00
A0-D0920	Ralphs Slab Rough Elect./Walker Ducts	0.00	100.00	100.00
A0-D1070	Ralphs Mezzanine Slab Steel Imbeds	0.00	100.00	100.00
A0-D1090	Design Core/Shell Retail-Struct. Rev. Line 8 A-L	0.00	100.00	100.00
A0-D1100	Plan Check Core Shell - Struct Rev.Line 8 A-L	0.00	100.00	100.00
A0-D1110	Design Core/Shell Retail- Complete Rough MEP	0.00	100.00	100.00
A0-D1120	Plan Check Core/Shell Retail- Rough MEP	0.00	100.00	100.00
A0-D1140	Ralphs Mezzanine Struct. Steel	0.00	100.00	100.00

Target Name: B14d

Revised Name: P003

Report Title: BL Rev. 4 (Approved) vs. Progress DD09.29.00

A0-D1190	Ralphs Interior Rough Framing	0.00	100.00	100.00
A0-D1200	Ralphs Rough Elect.	0.00	100.00	100.00
A0-D1210	Ralphs Rough Plumbing	0.00	100.00	100.00
A0-D1220	Ralphs Rough HVAC Dist.	0.00	100.00	100.00
A0-D1230	Ralphs HVAC Units Set	0.00	100.00	100.00
A0-D1240	Ralphs Special Equip. (by other)	0.00	100.00	100.00
A0-D1250	Ralphs Drywall	0.00	100.00	100.00
A0-D1260	Ralphs Painting	0.00	100.00	100.00
A0-D1270	Ralphs Door and Frames	0.00	100.00	100.00
A0-D1280	Ralphs Ceiling Tile	0.00	100.00	100.00
A0-D1290	Ralphs Finish MEP	0.00	100.00	100.00
A0-D1300	Ralphs Flooring	0.00	100.00	100.00
A0-D1310	Ralphs Toilet Partitions	0.00	100.00	100.00
A0-D1320	Ralphs Finish Hardware	0.00	100.00	100.00
A0-D3000	Final Design / Plan Check / Drwgs at LPJ	0.00	100.00	100.00
A0-D4000	Foundation and Top of Column Elev. West Side	0.00	100.00	100.00
A0-F0040	Fabricate Elev. / Esc.	0.00	50.00	50.00
A0-F0050	Fab Structural Steel	0.00	56.50	56.50
A0-M0000	Project Start	0.00	100.00	100.00
A0-M0005	Start of Procurement	0.00	100.00	100.00
A0-M0030	Mass Excavation Complete	0.00	100.00	100.00
A0-P0040	Procure Elev.- Esc./Delete Speed Ramp	0.00	100.00	100.00
A0-P0050	Procure Struct. Steel Fabricator	0.00	100.00	100.00

8. These calendars have been changed by the update.

ACTID **DESCRIPTION**

9. These descriptions have been changed by the update.

<u>ACTID</u>	<u>OLD DESCRIPTION</u>	<u>NEW DESCRIPTION</u>
A0-C4400	Rebar West Garage Coloums / Walls Pour 1 -Center	Rebar West Garage Columns / Walls Pour 1 -Center

10. These constraints have been changed by the update.

<u>ACTID</u>	<u>DESCRIPTION</u>	<u>ORIG.</u> <u>CONST.</u>	<u>CHG'D</u> <u>CONST.</u>
---------------------	---------------------------	---	---

Target Name: BL4d

Revised Name: P003

Report Title: BL Rev. 4 (Approved) vs. Progress DD09.29.00

12. These actual starts have been added/deleted/changed by the update.

<u>ACTID</u>	<u>DESCRIPTION</u>	<u>ORIG. ACT START</u>	<u>CHG'D ACT START</u>	<u>STATUS</u>
A0-C0010	Mobilization		10Jan00	Added
A0-C0020	Complete Shoring/Excavation		17Jan00	Added
A0-C0050	Temporary Power/Util.		21Jan00	Added
A0-C0060	Barricades		10Jan00	Added
A0-C0070	Job Trailer		19Jan00	Added
A0-C1745	Move Job Trailer		28Jun00	Added
A0-C1750	Ramp Removal / Relocate	05Jul00	14Jul00	Added
A0-C1760	Finish rakers at 1 to 13 lines		17Jul00	Added
A0-C1770	Excavate/Form Footings - Pour 1		27Jan00	Added
A0-C1780	Place Rebar - Pour 1		01Feb00	Added
A0-C1790	Place Concrete - Pour 1		05Feb00	Added
A0-C1800	Backfill - Pour 1		06Feb00	Added
A0-C1810	Excavate/Form Footings - Pour 1 - Center		09Feb00	Added
A0-C1820	Place Rebar - Pour 1 - Center		10Feb00	Added
A0-C1830	Place Concrete - Pour 1 - Center		15Sep00	Added
A0-C1840	Backfill - Pour 1 - Center		18Sep00	Added
A0-C1850	Excavate/Form Ftgs - Pour 2 (PIT)		01Feb00	Added
A0-C1860	Place Rebar - Pour 2 (PIT)		11Feb00	Added
A0-C1870	Place Concrete - Pour 2 (PIT)		28Feb00	Added
A0-C1880	Excavate/Form Ftgs - Pour 3		16Feb00	Added
A0-C1890	Place Rebar - Pour 3		03Mar00	Added
A0-C1900	Place Concrete - Pour 3		10Mar00	Added
A0-C1950	Backfill - Pour 2		02Mar00	Added
A0-C1951	Backfill - Pour 3		15Mar00	Added
A0-C1960	Excavate/Form Ftgs - Pour 2 (NW)		02Aug00	Added
A0-C1970	Place Rebar - Pour 2 (NW)		03Aug00	Added
A0-C1980	Place Concrete - Pour 2 (NW)		04Aug00	Added
A0-C2070	Excavate/Form Footings - Pour 3 (SW)		05Sep00	Added
A0-C2080	Place Rebar - Pour 3 (SW)		07Sep00	Added
A0-C2090	Place Concrete - Pour 3 (SW)		08Sep00	Added
A0-C2180	Scaffold -A&L to Grnd, 20&20.5 to 2nd Flr		22Feb00	Added
A0-C2190	Waterproof- A&L to Grnd, 20&20.5 to 2nd Flr		13Mar00	Added
A0-C2200	Single Form shotcrete walls -to Grnd to 2nd		28Feb00	Added
A0-C2210	Rebar Shotcrete -A&L to Grnd, 20&20.5 to 2nd Flr		16Mar00	Added
A0-C2220	Shotcrete -A&L to Grnd, 20&20.5 to 2nd Flr		30Mar00	Added
A0-C2230	Scaffold Remove -A&L to Grnd, 20&20.5 to 2nd Flr		28Mar00	Added
A0-C2240	Scaffold - A,1&L Lines to Grd Flr		09May00	Added

Target Name: BL4d

Revised Name: P003

Report Title: BL Rev. 4 (Approved) vs. Progress DD09.29.00

A0-C2250	Waterproof - A,1&L Lines to Grd Flr		12Apr00	Added
A0-C2260	Single Form for shotcrete walls - to Grd Flr		31Mar00	Added
A0-C2270	Rebar for Shotcrete - A,1&L Lines to Grd Flr		18May00	Added
A0-C2280	Shotcrete - A,1&L Lines to Grd Flr		31Aug00	Added
A0-C2290	Scaffold Removal - A,1&L Lines to Grd Flr		07Aug00	Added
A0-C2300	Scaffold - @ Temp Ramp		26Sep00	Added
A0-C2320	Single Form for shotcrete walls - @ Temp Ramp		26Sep00	Added
A0-C2340	Shotcrete - @ Temp Ramp		20Sep00	Added
A0-C2350	Scaffold Removal - @ Temp Ramp		23Sep00	Added
A0-C2360	Scaffold - A Line Grnd Flr		03May00	Added
A0-C2370	Waterproof -A Line Grnd Flr		01May00	Added
A0-C2390	Rebar for Shotcrete -A Line Grnd Flr		22Jun00	Added
A0-C2400	Shotcrete - A Line Grnd Flr		03May00	Added
A0-C2410	Scaffold Removal -A Line Grnd Flr		04May00	Added
A0-C2420	Scaffold - A Line Grd Flr		15Sep00	Added
A0-C2430	Waterproof - A Line Grd Flr		08Sep00	Added
A0-C2440	Single Form for shotcrete walls - A Line Grd Flr		28Aug00	Added
A0-C2450	Rebar for Shotcrete - A Line Grd Flr		09Sep00	Added
A0-C2460	Shotcrete - A Line Grd Flr		21Sep00	Added
A0-C2470	Scaffold Removal - A Line Grd Flr		22Sep00	Added
A0-C4300	Rebar East Garage Coloums / Walls Pour 1	28Feb00	22Mar00	Added
A0-C4310	Form East Garage Columns / Walls Pour 1		23Mar00	Added
A0-C4320	Pour 1 East Garage Columns / Walls		28Mar00	Added
A0-C4330	Rebar East Garage Columns / Walls Pour 2		25Mar00	Added
A0-C4340	Form East Garage Columns / Walls Pour 2		29Mar00	Added
A0-C4350	Pour 2 East Garage Columns / Walls		05Apr00	Added
A0-C4360	Rebar East Garage Columns / Walls Pour 3		29Mar00	Added
A0-C4370	Form East Garage Columns / Walls Pour 3		03Apr00	Added
A0-C4380	Pour 3 East Garage Columns / Walls		13Apr00	Added
A0-C4400	Rebar West Garage Coloums / Walls Pour 1 -Center		19Sep00	Added
A0-C4410	Form West Garage Columns / Walls Pour 1 - Center		18Sep00	Added
A0-C4420	Pour 1 West Garage Columns / Walls - Center		22Sep00	Added
A0-C4430	Rebar West Garage Columns / Walls Pour 2 (NW)		19Sep00	Added
A0-C4440	Form West Garage Columns / Walls Pour 2 (NW)		18Sep00	Added
A0-C4450	Pour 2 West Garage Columns / Walls (NW)		22Sep00	Added
A0-C4460	Rebar West Garage Columns / Walls Pour 3 (SW)		19Sep00	Added
A0-C4470	Form West Garage Columns / Walls Pour 3 (SW)		18Sep00	Added
A0-C4480	Pour 3 West Garage Columns / Walls (SW)		22Sep00	Added
A0-C4700	Fine Grade / Form East SOG Pour 1		31Jan00	Added
A0-C4710	WWM / Screeds East SOG Pour 1		02Feb00	Added

Target Name: BL4d

Revised Name: P003

Report Title: BL Rev. 4 (Approved) vs. Progress DD09.29.00

A0-C4720	Pour 1 East SOG		04Feb00	Added
A0-C4730	Fine Grade / Form East SOG Pour 2		17Mar00	Added
A0-C4740	WWM / Screeds East SOG Pour 2		22Apr00	Added
A0-C4750	Pour 2 East SOG		27Apr00	Added
A0-C4760	Fine Grade / Form East SOG Pour 3		16May00	Added
A0-C4770	WWM / Screeds East SOG Pour 3		22May00	Added
A0-C4780	Pour 3 East SOG	26May00	25May00	Added
A0-C5000	Excavate at Vault	14Feb00	09Feb00	Added
A0-C5010	Excavate/Form Footings at Vault		25Feb00	Added
A0-C5020	Place Rebar Ftgs at Vault		05Apr00	Added
A0-C5030	Place Concrete Ftgs at Vault		14Apr00	Added
A0-C5040	Waterproof at Shotcrete		22May00	Added
A0-C5050	Rebar at Shotcrete		09May00	Added
A0-C5060	Shotcrete Lower Half		16May00	Added
A0-C5070	CMU Walls Lower Half		24Apr00	Added
A0-C5080	Waterproof CMU Walls		22May00	Added
A0-C5090	Backfill at Vault		13Jul00	Added
A0-C5100	Install UG Electrical		23May00	Added
A0-C5110	SOG Pour at Vault	09Jun00	09Jun00	Added
A0-C6000	Masonry East of 10 Line -BSMT		31Mar00	Added
A0-C6020	Masonry West of 10 Line -BSMT (Except Tmp. Ramp)		27Sep00	Added
A0-C6030	Masonry at Temp Ramp (BET A&B)		27Sep00	Added
A0-C6040	Masonry East Grnd Flr - G to L Lines		16Jun00	Added
A0-C6050	Masonry East Grnd Flr - A to D Lines		16Jun00	Added
A0-C6060	Masonry East 2nd Flr - G to L Lines		03Aug00	Added
A0-C6070	Masonry East 2nd Flr - C to G Lines		11Aug00	Added
A0-C6080	Masonry East 2nd Flr - A to C Lines		28Aug00	Added
A0-C6100	Form East Grnd Flr Deck Pour 1	09May00	09May00	Added
A0-C6110	Rebar East Grnd Flr Deck Pour 1		19May00	Added
A0-C6112	TOP Inspection - Pour 1		01Jun00	Added
A0-C6120	Pour 1 East Grnd Flr Deck		02Jun00	Added
A0-C6130	Form East Grnd Flr Deck Pour 2		30May00	Added
A0-C6140	Rebar East Grnd Flr Deck Pour 2		03Jun00	Added
A0-C6142	TOP Inspection - Pour 2		15Jun00	Added
A0-C6150	Pour 2 East Grnd Flr Deck		16Jun00	Added
A0-C6160	Form East Grnd Flr Deck Pour 3		12Jun00	Added
A0-C6170	Rebar East Grnd Flr Deck Pour 3		10Jun00	Added
A0-C6172	TOP Inspection - Pour 3		28Jun00	Added
A0-C6180	Pour 3 East Grnd Flr Deck		29Jun00	Added
A0-C6200	Rebar East Grnd Flr Coloums / Walls Pour 1		08Jun00	Added

Target Name: BL4d

Revised Name: P003

Report Title: BL Rev. 4 (Approved) vs. Progress DD09.29.00

A0-C6210	Form East Grnd Flr Columns / Walls Pour 1		09Jun00	Added
A0-C6220	Pour 1 East Grnd Flr Columns / Walls		15Jun00	Added
A0-C6230	Rebar East Grnd Flr Columns / Walls Pour 2		13Jun00	Added
A0-C6240	Form East Grnd Flr Columns / Walls Pour 2		16Jun00	Added
A0-C6250	Pour 2 East Grnd Flr Columns / Walls		26Jun00	Added
A0-C6260	Rebar East Grnd Flr Columns / Walls Pour 3		26Jun00	Added
A0-C6270	Form East Grnd Flr Columns / Walls Pour 3		27Jun00	Added
A0-C6280	Pour 3 East Grnd Flr Columns / Walls		10Jul00	Added
A0-C6400	Form East 2nd Flr Deck Pour 1		11Jul00	Added
A0-C6410	Rebar East 2nd Flr Deck Pour 1		18Jul00	Added
A0-C6412	TOP Inspection - Pour 1		24Jul00	Added
A0-C6420	Pour 1 East 2nd Flr Deck		25Jul00	Added
A0-C6430	Form East 2nd Flr Deck Pour 2		26Jul00	Added
A0-C6440	Rebar East 2nd Flr Deck Pour 2		03Aug00	Added
A0-C6442	TOP Inspection - Pour 2		10Aug00	Added
A0-C6450	Pour 2 East 2nd Flr Deck		11Aug00	Added
A0-C6460	Form East 2nd Flr Deck Pour 3		11Aug00	Added
A0-C6470	Rebar East 2nd Flr Deck Pour 3		16Aug00	Added
A0-C6472	TOP Inspection - Pour 3		24Aug00	Added
A0-C6480	Pour 3 East 2nd Flr Deck		25Aug00	Added
A0-C6500	Rebar East 2nd Flr Coloums / Walls Pour 1		17Jul00	Added
A0-C6510	Form East 2nd Flr Columns / Walls Pour 1		18Jul00	Added
A0-C6520	Pour 1 East 2nd Flr Columns / Walls		21Jul00	Added
A0-C6530	Rebar East 2nd Flr Columns / Walls Pour 2		16Aug00	Added
A0-C6540	Form East 2nd Flr Columns / Walls Pour 2		21Aug00	Added
A0-C6550	Pour 2 East 2nd Flr Columns / Walls		23Aug00	Added
A0-C6600	Form East 3rd Flr Deck Pour 1		28Aug00	Added
A0-C6610	Rebar East 3rd Flr Deck Pour 1		26Sep00	Added
A0-C6630	Form East 3rd Flr Deck Pour 2		19Sep00	Added
A0-C8000	Excavate/Form Footings		02Aug00	Added
A0-C8010	Place Rebar Ftgs		03Aug00	Added
A0-C8020	Place Concrete Ftgs		04Aug00	Added
A0-D0910	Ralphs Slab Rough Plumb'g	18Feb00	14Feb00	Added
A0-D0920	Ralphs Slab Rough Elect./Walker Ducts	18Feb00	14Feb00	Added
A0-D1070	Ralphs Mezzanine Slab Steel Imbeds		14Feb00	Added
A0-D1090	Design Core/Shell Retail-Struct. Rev. Line 8 A-L	07Feb00	07Feb00	Added
A0-D1100	Plan Check Core Shell - Struct Rev.Line 8 A-L		28Feb00	Added
A0-D1110	Design Core/Shell Retail- Complete Rough MEP		10Jan00	Added
A0-D1120	Plan Check Core/Shell Retail- Rough MEP		17Jan00	Added
A0-D1140	Ralphs Mezzanine Struct. Steel		14Feb00	Added

Target Name: B14d

Revised Name: P003

Report Title: BL Rev. 4 (Approved) vs. Progress DD09.29.00

A0-D1190	Ralphs Interior Rough Framing		14Feb00	Added
A0-D1200	Ralphs Rough Elect.		14Feb00	Added
A0-D1210	Ralphs Rough Plumbing		14Feb00	Added
A0-D1220	Ralphs Rough HVAC Dist.		14Feb00	Added
A0-D1230	Ralphs HVAC Units Set		14Feb00	Added
A0-D1240	Ralphs Special Equip. (by other)		14Feb00	Added
A0-D1250	Ralphs Drywall		14Feb00	Added
A0-D1260	Ralphs Painting		14Feb00	Added
A0-D1270	Ralphs Door and Frames		14Feb00	Added
A0-D1280	Ralphs Ceiling Tile		14Feb00	Added
A0-D1290	Ralphs Finish MEP		14Feb00	Added
A0-D1300	Ralphs Flooring		14Feb00	Added
A0-D1310	Ralphs Toilet Partitions		14Feb00	Added
A0-D1320	Ralphs Finish Hardware		14Feb00	Added
A0-D3000	Final Design / Plan Check / Drwgs at LPJ	05Jul00	05Jul00	Added
A0-D4000	Foundation and Top of Column Elev. West Side	05Jul00	05Jul00	Added
A0-F0040	Fabricate Elev. / Esc.		26Jul00	Added
A0-F0050	Fab Structural Steel		28Jul00	Added
A0-M0000	Project Start		10Jan00	Added
A0-M0005	Start of Procurement	01May00	10Mar00	Added
A0-M0030	Mass Excavation Complete		18Jan00	Added
A0-P0040	Procure Elev.- Esc./Delete Speed Ramp		10Mar00	Added
A0-P0050	Procure Struct. Steel Fabricator	01Jun00	10Mar00	Added

Target Name: BL4d

Revised Name: P003

Report Title: BL Rev. 4 (Approved) vs. Progress DD09.29.00

14. These actual finishes have been added/deleted/changed by the update.

<u>ACTID</u>	<u>DESCRIPTION</u>	<u>ORIG. ACT FIN</u>	<u>CHG'D ACT FIN</u>	<u>STATUS</u>
A0-C0010	Mobilization		10Jan00	Added
A0-C0050	Temporary Power/Util.		25Jan00	Added
A0-C0060	Barricades		10Jan00	Added
A0-C0070	Job Trailer		19Jan00	Added
A0-C1745	Move Job Trailer		31Aug00	Added
A0-C1750	Ramp Removal / Relocate		20Jul00	Added
A0-C1760	Finish rakers at 1 to 13 lines		24Jul00	Added
A0-C1770	Excavate/Form Footings - Pour 1		01Feb00	Added
A0-C1780	Place Rebar - Pour 1		05Feb00	Added
A0-C1790	Place Concrete - Pour 1		06Feb00	Added
A0-C1800	Backfill - Pour 1		07Feb00	Added
A0-C1810	Excavate/Form Footings - Pour 1 - Center		09Feb00	Added
A0-C1820	Place Rebar - Pour 1 - Center		14Sep00	Added
A0-C1830	Place Concrete - Pour 1 - Center		15Sep00	Added
A0-C1840	Backfill - Pour 1 - Center		22Sep00	Added
A0-C1850	Excavate/Form Ftgs - Pour 2 (PIT)		08Feb00	Added
A0-C1860	Place Rebar - Pour 2 (PIT)		18Feb00	Added
A0-C1870	Place Concrete - Pour 2 (PIT)		01Mar00	Added
A0-C1880	Excavate/Form Ftgs - Pour 3		28Feb00	Added
A0-C1890	Place Rebar - Pour 3		10Mar00	Added
A0-C1900	Place Concrete - Pour 3		14Mar00	Added
A0-C1950	Backfill - Pour 2		03Mar00	Added
A0-C1951	Backfill - Pour 3		17Mar00	Added
A0-C1960	Excavate/Form Ftgs - Pour 2 (NW)		03Aug00	Added
A0-C1970	Place Rebar - Pour 2 (NW)		03Aug00	Added
A0-C1980	Place Concrete - Pour 2 (NW)		04Aug00	Added
A0-C2070	Excavate/Form Footings - Pour 3 (SW)		07Sep00	Added
A0-C2080	Place Rebar - Pour 3 (SW)		07Sep00	Added
A0-C2090	Place Concrete - Pour 3 (SW)		08Sep00	Added
A0-C2180	Scaffold -A&L to Grnd, 20&20.5 to 2nd Flr		30Mar00	Added
A0-C2190	Waterproof- A&L to Grnd, 20&20.5 to 2nd Flr		17Mar00	Added
A0-C2200	Single Form shotcrete walls -to Grnd to 2nd		10Mar00	Added
A0-C2210	Rebar Shotcrete -A&L to Grnd, 20&20.5 to 2nd Flr		28Mar00	Added
A0-C2220	Shotcrete -A&L to Grnd, 20&20.5 to 2nd Flr		13Apr00	Added
A0-C2230	Scaffold Remove -A&L to Grnd, 20&20.5 to 2nd Flr		30Mar00	Added
A0-C2240	Scaffold - A,1&L Lines to Grd Flr		31Aug00	Added

Target Name: BL4d

Revised Name: P003

Report Title: BL Rev. 4 (Approved) vs. Progress DD09.29.00

A0-C2250	Waterproof - A,1&L Lines to Grd Flr	18Apr00	Added
A0-C2260	Single Form for shotcrete walls - to Grd Flr	11Apr00	Added
A0-C2270	Rebar for Shotcrete - A,1&L Lines to Grd Flr	19May00	Added
A0-C2280	Shotcrete - A,1&L Lines to Grd Flr	05Sep00	Added
A0-C2290	Scaffold Removal - A,1&L Lines to Grd Flr	07Aug00	Added
A0-C2300	Scaffold - @ Temp Ramp	26Sep00	Added
A0-C2320	Single Form for shotcrete walls - @ Temp Ramp	27Sep00	Added
A0-C2340	Shotcrete - @ Temp Ramp	22Sep00	Added
A0-C2350	Scaffold Removal - @ Temp Ramp	23Sep00	Added
A0-C2360	Scaffold - A Line Grnd Flr	04May00	Added
A0-C2370	Waterproof -A Line Grnd Flr	02May00	Added
A0-C2390	Rebar for Shotcrete -A Line Grnd Flr	27Jun00	Added
A0-C2400	Shotcrete - A Line Grnd Flr	29Jun00	Added
A0-C2410	Scaffold Removal -A Line Grnd Flr	05May00	Added
A0-C2420	Scaffold - A Line Grd Flr	15Sep00	Added
A0-C2430	Waterproof - A Line Grd Flr	08Sep00	Added
A0-C2440	Single Form for shotcrete walls - A Line Grd Flr	07Sep00	Added
A0-C2450	Rebar for Shotcrete - A Line Grd Flr	19Sep00	Added
A0-C2460	Shotcrete - A Line Grd Flr	21Sep00	Added
A0-C2470	Scaffold Removal - A Line Grd Flr	22Sep00	Added
A0-C4300	Rebar East Garage Coloums / Walls Pour 1	25Mar00	Added
A0-C4310	Form East Garage Columns / Walls Pour 1	26Mar00	Added
A0-C4320	Pour 1 East Garage Columns / Walls	28Mar00	Added
A0-C4330	Rebar East Garage Columns / Walls Pour 2	29Mar00	Added
A0-C4340	Form East Garage Columns / Walls Pour 2	03Apr00	Added
A0-C4350	Pour 2 East Garage Columns / Walls	05Apr00	Added
A0-C4360	Rebar East Garage Columns / Walls Pour 3	07Apr00	Added
A0-C4370	Form East Garage Columns / Walls Pour 3	07Apr00	Added
A0-C4380	Pour 3 East Garage Columns / Walls	13Apr00	Added
A0-C4700	Fine Grade / Form East SOG Pour 1	02Feb00	Added
A0-C4710	WWM / Screeds East SOG Pour 1	03Feb00	Added
A0-C4720	Pour 1 East SOG	04Feb00	Added
A0-C4730	Fine Grade / Form East SOG Pour 2	22Apr00	Added
A0-C4740	WWM / Screeds East SOG Pour 2	24Apr00	Added
A0-C4750	Pour 2 East SOG	27Apr00	Added
A0-C4760	Fine Grade / Form East SOG Pour 3	18May00	Added
A0-C4770	WWM / Screeds East SOG Pour 3	24May00	Added
A0-C4780	Pour 3 East SOG	25May00	Added
A0-C5000	Excavate at Vault	23Feb00	Added

Target Name: BI4d

Revised Name: P003

Report Title: BL Rev. 4 (Approved) vs. Progress DD09.29.00

A0-C5010	Excavate/Form Footings at Vault	03Mar00	Added
A0-C5020	Place Rebar Ftgs at Vault	12Apr00	Added
A0-C5030	Place Concrete Ftgs at Vault	14Apr00	Added
A0-C5040	Waterproof at Shotcrete	24May00	Added
A0-C5050	Rebar at Shotcrete	11May00	Added
A0-C5060	Shotcrete Lower Half	18May00	Added
A0-C5070	CMU Walls Lower Half	10May00	Added
A0-C5080	Waterproof CMU Walls	23May00	Added
A0-C5090	Backfill at Vault	19Jul00	Added
A0-C5100	Install UG Electrical	29May00	Added
A0-C5110	SOG Pour at Vault	09Jun00	Added
A0-C6000	Masonry East of 10 Line -BSMT	04Apr00	Added
A0-C6040	Masonry East Grnd Flr - G to L Lines	22Jun00	Added
A0-C6050	Masonry East Grnd Flr - A to D Lines	22Jun00	Added
A0-C6060	Masonry East 2nd Flr - G to L Lines	07Aug00	Added
A0-C6070	Masonry East 2nd Flr - C to G Lines	17Aug00	Added
A0-C6080	Masonry East 2nd Flr - A to C Lines	07Sep00	Added
A0-C6100	Form East Grnd Flr Deck Pour 1	18May00	Added
A0-C6110	Rebar East Grnd Flr Deck Pour 1	29May00	Added
A0-C6112	TOP Inspection - Pour 1	01Jun00	Added
A0-C6120	Pour 1 East Grnd Flr Deck	02Jun00	Added
A0-C6130	Form East Grnd Flr Deck Pour 2	08Jun00	Added
A0-C6140	Rebar East Grnd Flr Deck Pour 2	09Jun00	Added
A0-C6142	TOP Inspection - Pour 2	15Jun00	Added
A0-C6150	Pour 2 East Grnd Flr Deck	16Jun00	Added
A0-C6160	Form East Grnd Flr Deck Pour 3	23Jun00	Added
A0-C6170	Rebar East Grnd Flr Deck Pour 3	19Jun00	Added
A0-C6172	TOP Inspection - Pour 3	28Jun00	Added
A0-C6180	Pour 3 East Grnd Flr Deck	29Jun00	Added
A0-C6200	Rebar East Grnd Flr Coloums / Walls Pour 1	13Jun00	Added
A0-C6210	Form East Grnd Flr Columns / Walls Pour 1	12Jun00	Added
A0-C6220	Pour 1 East Grnd Flr Columns / Walls	15Jun00	Added
A0-C6230	Rebar East Grnd Flr Columns / Walls Pour 2	16Jun00	Added
A0-C6240	Form East Grnd Flr Columns / Walls Pour 2	21Jun00	Added
A0-C6250	Pour 2 East Grnd Flr Columns / Walls	26Jun00	Added
A0-C6260	Rebar East Grnd Flr Columns / Walls Pour 3	29Jun00	Added
A0-C6270	Form East Grnd Flr Columns / Walls Pour 3	30Jun00	Added
A0-C6280	Pour 3 East Grnd Flr Columns / Walls	10Jul00	Added
A0-C6400	Form East 2nd Flr Deck Pour 1	24Jul00	Added

Target Name: BL4d

Revised Name: P003

Report Title: BL Rev. 4 (Approved) vs. Progress DD09.29.00

A0-C6410	Rebar East 2nd Flr Deck Pour 1	24Jul00	Added
A0-C6412	TOP Inspection - Pour 1	24Jul00	Added
A0-C6420	Pour 1 East 2nd Flr Deck	25Jul00	Added
A0-C6430	Form East 2nd Flr Deck Pour 2	07Aug00	Added
A0-C6440	Rebar East 2nd Flr Deck Pour 2	10Aug00	Added
A0-C6442	TOP Inspection - Pour 2	10Aug00	Added
A0-C6450	Pour 2 East 2nd Flr Deck	11Aug00	Added
A0-C6460	Form East 2nd Flr Deck Pour 3	24Aug00	Added
A0-C6470	Rebar East 2nd Flr Deck Pour 3	24Aug00	Added
A0-C6472	TOP Inspection - Pour 3	24Aug00	Added
A0-C6480	Pour 3 East 2nd Flr Deck	25Aug00	Added
A0-C6500	Rebar East 2nd Flr Coloums / Walls Pour 1	20Jul00	Added
A0-C6510	Form East 2nd Flr Columns / Walls Pour 1	20Jul00	Added
A0-C6520	Pour 1 East 2nd Flr Columns / Walls	21Jul00	Added
A0-C6530	Rebar East 2nd Flr Columns / Walls Pour 2	21Aug00	Added
A0-C6540	Form East 2nd Flr Columns / Walls Pour 2	22Aug00	Added
A0-C6550	Pour 2 East 2nd Flr Columns / Walls	23Aug00	Added
A0-C6600	Form East 3rd Flr Deck Pour 1	21Sep00	Added
A0-C8000	Excavate/Form Footings	16Aug00	Added
A0-C8010	Place Rebar Ftgs	16Aug00	Added
A0-C8020	Place Concrete Ftgs	16Aug00	Added
A0-D0910	Ralphs Slab Rough Plumb'g	01May00	Added
A0-D0920	Ralphs Slab Rough Elect./Walker Ducts	01May00	Added
A0-D1070	Ralphs Mezzanine Slab Steel Imbeds	01May00	Added
A0-D1090	Design Core/Shell Retail-Struct. Rev. Line 8 A-L	01May00	Added
A0-D1100	Plan Check Core Shell - Struct Rev.Line 8 A-L	01May00	Added
A0-D1110	Design Core/Shell Retail- Complete Rough MEP	01May00	Added
A0-D1120	Plan Check Core/Shell Retail- Rough MEP	01May00	Added
A0-D1140	Ralphs Mezzanine Struct. Steel	01May00	Added
A0-D1190	Ralphs Interior Rough Framing	01May00	Added
A0-D1200	Ralphs Rough Elect.	01May00	Added
A0-D1210	Ralphs Rough Plumbing	01May00	Added
A0-D1220	Ralphs Rough HVAC Dist.	01May00	Added
A0-D1230	Ralphs HVAC Units Set	01May00	Added
A0-D1240	Ralphs Special Equip. (by other)	01May00	Added
A0-D1250	Ralphs Drywall	01May00	Added
A0-D1260	Ralphs Painting	01May00	Added
A0-D1270	Ralphs Door and Frames	01May00	Added
A0-D1280	Ralphs Ceiling Tile	01May00	Added

This program is registered for sole use to: Name: Thomas Frey
Company: HIGH TECH The Info.

#501022

Page 28 of 43

10/23/00 10:05:58AM

Target Name: B14d

Revised Name: P003

Report Title: BL Rev. 4 (Approved) vs. Progress DD09.29.00

A0-D1290	Ralphs Finish MEP	01May00	Added
A0-D1300	Ralphs Flooring	01May00	Added
A0-D1310	Ralphs Toilet Partitions	01May00	Added
A0-D1320	Ralphs Finish Hardware	01May00	Added
A0-D3000	Final Design / Plan Check / Drwgs at LPJ	04Jul00	Added
A0-D4000	Foundation and Top of Column Elev. West Side	04Jul00	Added
A0-M0000	Project Start	09Jan00	Added
A0-M0005	Start of Procurement	09Mar00	Added
A0-M0030	Mass Excavation Complete	17Jan00	Added
A0-P0040	Procure Elev.- Esc./Delete Speed Ramp	26Jul00	Added
A0-P0050	Procure Struct. Steel Fabricator	28Jul00	Added

Target Name: BL4d

Revised Name: P003

Report Title: BL Rev. 4 (Approved) vs. Progress DD09.29.00

15. The critical status has been changed by the update. Critical Float selected was 30 .

<u>ACTID</u>	<u>DESCRIPTION</u>	<u>ORIG.</u>	<u>CHG'D</u>	<u>STATUS</u>
		<u>TF</u>	<u>TF</u>	
A0-C0020	Complete Shoring/Excavation	103	-13	Now critical
A0-C0121	Remove Scaffolding	15	-38	Now critical
A0-C0130	Rough MEP	36	-17	Now critical
A0-C0150	Lt. Wt. Concrete	36	-17	Now critical
A0-C0160	Insulation	36	-17	Now critical
A0-C0170	Flashing Sheetmetal Phase 1	5	-48	Now critical
A0-C0200	Elevator Platform/Cab	50	-3	Now critical
A0-C0260	Roof	10	-43	Now critical
A0-C0270	Misc. Iron/Rails	15	-38	Now critical
A0-C0292	Foam	7	-46	Now critical
A0-C0320	Kitch/Bath Paint	15	-38	Now critical
A0-C0350	Steel Deck - Retail A	10	-6	Now critical
A0-C0370	System Check Out	15	-38	Now critical
A0-C0400	Appliances	30	-23	Now critical
A0-C0430	Elevator Finish Cab	38	-15	Now critical
A0-C0440	Wood Deck Fram'g - Retail A	10	-6	Now critical
A0-C0460	Erect Scaffold - Retail A	10	-6	Now critical
A0-C0480	Install Ext. Metal Fram'g Studs - Retail A	10	-6	Now critical
A0-C0520	Lath Ext. Plaster - Retail A	10	-6	Now critical
A0-C0540	Scratch Plaster Coat - Retail A	10	-6	Now critical
A0-C0560	Brown Plaster Coat - Retail A	10	-6	Now critical
A0-C0580	Final Plaster Coat - Retail A	10	-6	Now critical
A0-C0600	Storefront Alum. & Glazing - Retail A	10	-6	Now critical
A0-C0650	Elastomeric Deck - Retail A	10	-6	Now critical
A0-C0670	Exterior Paint/Remove Scaffold - Retail C	10	-7	Now critical
A0-C0770	Irrigation System	8	-9	Now critical
A0-C0800	Plaza Hardscape	8	-9	Now critical
A0-C0810	Fountains/Decorative Elements	8	-9	Now critical
A0-C0820	Speciality Lighting	13	-4	Now critical
A0-C0830	Landscape	8	-9	Now critical
A0-C0840	Elevator #1 - Housing (E. Side) - Guides	38	-15	Now critical
A0-C0842	Elevator #1 - Housing (E. Side) - Cabs	38	-15	Now critical
A0-C0850	Elevator #2 - Housing (E. Side) - Guides	38	-15	Now critical
A0-C0852	Elevator #2 - Housing (E. Side) - Cabs	38	-15	Now critical
A0-C0995	Elevator # 6 - Housing - Guides	38	-15	Now critical
A0-C0997	Elevator # 6 - Housing - Cabs	38	-15	Now critical
A0-C1000	Elevator #7 - Housing - Guides	38	-15	Now critical
A0-C1002	Elevator #7 - Housing - Cabs	38	-15	Now critical
A0-C1730	Place subgrade to +/-1/10' (incl ramp&DWP vault)	55	-13	Now critical
A0-C2140	Excavate/Form Footings - Pour 4	46	-17	Now critical

Target Name: BL4d

Revised Name: P003

Report Title: BL Rev. 4 (Approved) vs. Progress DD09.29.00

A0-C2150	Place Rebar Ftgs - Pour 4	46	-17	Now critical
A0-C2160	Place Concrete Ftgs - Pour 4	46	-17	Now critical
A0-C2170	Backfill Ftgs - Pour 4	46	-17	Now critical
A0-C3310	SOG Fine grade - Pour 4	46	-17	Now critical
A0-C3320	SOG Formwork - Pour 4	46	-17	Now critical
A0-C3330	SOG Place wire mesh - Pour 4	46	-17	Now critical
A0-C3340	SOG Place Screeds - Pour 4	46	-17	Now critical
A0-C3350	SOG Pour concrete - Pour 4	46	-17	Now critical
A0-C4400	Rebar West Garage Coloums / Walls Pour 1 -Center	31	-6	Now critical
A0-C4410	Form West Garage Columns / Walls Pour 1 - Center	31	-6	Now critical
A0-C4420	Pour 1 West Garage Columns / Walls - Center	31	-6	Now critical
A0-C4430	Rebar West Garage Columns / Walls Pour 2 (NW)	31	-6	Now critical
A0-C4440	Form West Garage Columns / Walls Pour 2 (NW)	31	-6	Now critical
A0-C4450	Pour 2 West Garage Columns / Walls (NW)	31	-6	Now critical
A0-C4460	Rebar West Garage Columns / Walls Pour 3 (SW)	31	-6	Now critical
A0-C4470	Form West Garage Columns / Walls Pour 3 (SW)	31	-6	Now critical
A0-C4480	Pour 3 West Garage Columns / Walls (SW)	31	-6	Now critical
A0-C4800	Fine Grade / Form West SOG Pour 1 - Center	17	-10	Now critical
A0-C4810	WWM / Screeds West SOG Pour 1 - Center	17	-10	Now critical
A0-C4820	Pour 1 West SOG - Center	17	-10	Now critical
A0-C4830	Fine Grade / Form West SOG Pour 2 (NW)	40	-17	Now critical
A0-C4840	WWM / Screeds West SOG Pour 2 (NW)	40	-17	Now critical
A0-C4850	Pour 2 West SOG (NW)	40	-17	Now critical
A0-C4860	Fine Grade / Form West SOG Pour 3 (SW)	31	-17	Now critical
A0-C4870	WWM / Screeds West SOG Pour 3 (SW)	31	-17	Now critical
A0-C4880	Pour 3 West SOG (SW)	31	-17	Now critical
A0-C6010	Masonry East of 20.5 Line (Serrano) -BSMT	46	-17	Now critical
A0-C6602	Rought In Mech. / Elec. Inbeds - Pour 1	3	-16	Now critical
A0-C6630	Form East 3rd Flr Deck Pour 2	2	-6	Now critical
A0-C6632	Rought In Mech. / Elec. Inbeds - Pour 2	5	-6	Now critical
A0-C6640	Rebar East 3rd Flr Deck Pour 2	2	-11	Now critical
A0-C6642	TOP Inspection - Pour 2	2	-11	Now critical
A0-C7000	Form West Grnd Flr Deck Pour 1 - Center	17	-10	Now critical
A0-C7010	Rebar West Grnd Flr Deck Pour 1 - Center	19	-8	Now critical
A0-C7012	TOP Inspection - Pour 1 - Center	39	-5	Now critical
A0-C7020	Pour 1 West Grnd Flr Deck - Center	39	-5	Now critical
A0-C7030	Form West Grnd Flr Deck Pour 2 - (NW)	17	-10	Now critical
A0-C7040	Rebar West Grnd Flr Deck Pour 2 (NW)	17	-10	Now critical
A0-C7042	TOP Inspection - Pour 2 (NW)	17	-10	Now critical
A0-C7050	Pour 2 West Grnd Flr Deck (NW)	17	-10	Now critical
A0-C7060	Form West Grnd Flr Deck Pour 3 (SW)	31	-17	Now critical
A0-C7070	Rebar West Grnd Flr Deck Pour 3 (SW)	31	-17	Now critical

Target Name: B14d

Revised Name: P003

Report Title: BL Rev. 4 (Approved) vs. Progress DD09.29.00

A0-C7072	TOP Inspection - Pour 3 (SW)	31	-17	Now critical
A0-C7080	Pour 3 West Grnd Flr Deck (SW)	31	-17	Now critical
A0-C8040	Backfill Ftgs	55	-13	Now critical
A0-C8050	SOG Fine grade	55	-13	Now critical
A0-C8060	SOG Formwork	55	-13	Now critical
A0-C8070	SOG Place wire mesh	55	-13	Now critical
A0-C8080	SOG Place Screeds	55	-13	Now critical
A0-C8090	SOG Pour concrete	55	-13	Now critical
A0-F0055	Fab Structural Steel	8	-53	Now critical
A0-M0710	Tenant Turnover Retail A	10	-6	Now critical
A0-P0055	Procure Struct. Steel Fabricator	8	-53	Now critical

16. These resources have been deleted by the update.

<u>ACTID</u>	<u>DESCRIPTION</u>	<u>RES ID</u>	<u>COST ACNT</u>	<u>ORIG QTY</u>	<u>ORIG COST</u>
--------------	--------------------	---------------	------------------	-----------------	------------------

17. These resources have been added by the update.

<u>ACTID</u>	<u>DESCRIPTION</u>	<u>RES ID</u>	<u>COST ACNT</u>	<u>ORIG QTY</u>	<u>ORIG COST</u>
--------------	--------------------	---------------	------------------	-----------------	------------------

18. These resource quantity budgets have been changed by the update.

<u>ACTID</u>	<u>DESCRIPTION</u>	<u>RES ID</u>	<u>COST ACNT</u>	<u>ORIG BUD</u>	<u>CHG BUD</u>	<u>DIFF</u>
--------------	--------------------	---------------	------------------	-----------------	----------------	-------------

19. These resource quantities to date have been changed by the update.

<u>ACTID</u>	<u>DESCRIPTION</u>	<u>RES ID</u>	<u>COST ACNT</u>	<u>ORIG TO DATE</u>	<u>CHG TO DATE</u>	<u>DIFF</u>
--------------	--------------------	---------------	------------------	---------------------	--------------------	-------------

20. These resource quantity forecasts have been changed by the update.

<u>ACTID</u>	<u>DESCRIPTION</u>	<u>RES ID</u>	<u>COST ACNT</u>	<u>ORIG FORE</u>	<u>CHG FORE</u>	<u>DIFF</u>
--------------	--------------------	---------------	------------------	------------------	-----------------	-------------

21. These cost budgets have been changed by the update.

<u>ACTID</u>	<u>DESCRIPTION</u>	<u>RES ID</u>	<u>COST ACNT</u>	<u>ORIG BUD</u>	<u>CHG BUD</u>	<u>DIFF</u>
--------------	--------------------	---------------	------------------	-----------------	----------------	-------------

22. These actual costs to date have been changed by the update.

<u>ACTID</u>	<u>DESCRIPTION</u>	<u>RES ID</u>	<u>COST ACNT</u>	<u>ORIG TO DATE</u>	<u>CHG TO DATE</u>	<u>DIFF</u>
--------------	--------------------	---------------	------------------	---------------------	--------------------	-------------

Target Name: B14d

Revised Name: P003

Report Title: BL Rev. 4 (Approved) vs. Progress DD09.29.00

23. These forecast costs have been changed by the update.

<u>ACTID</u>	<u>DESCRIPTION</u>	<u>RES ID</u>	<u>COST ACNT</u>	<u>ORIG FORE</u>	<u>CHG FORE</u>	<u>DIFF</u>
--------------	--------------------	---------------	------------------	------------------	-----------------	-------------

24. These resource percents have been changed by the update.

<u>ACTID</u>	<u>DESCRIPTION</u>	<u>RES ID</u>	<u>COST ACNT</u>	<u>ORIG PER</u>	<u>CHG PER</u>	<u>DIFF</u>
--------------	--------------------	---------------	------------------	-----------------	----------------	-------------

25. These relationships have been deleted by the update.

<u>PRED</u>	<u>DESCRIPTION</u>	<u>LINK</u>	<u>LAG</u>
<u>SUCC</u>	<u>DESCRIPTION</u>		

26. These relationships have been added by the update.

<u>PRED</u>	<u>DESCRIPTION</u>	<u>LINK</u>	<u>LAG</u>
<u>SUCC</u>	<u>DESCRIPTION</u>		

27. These relationship lags have been changed by the update.

<u>PRED</u>	<u>DESCRIPTION</u>	<u>LINK</u>	<u>ORIG LAG</u>	<u>CHG LAG</u>
<u>SUCC</u>	<u>DESCRIPTION</u>			

Target Name: BL4d

Revised Name: P003

Report Title: BL Rev. 4 (Approved) vs. Progress DD09.29.00

28. These driving relationships have been changed by the update.

<u>PRED</u>	<u>DESCRIPTION</u>	<u>LINK</u>	<u>LAG</u>	<u>STATUS</u>
<u>SUCC</u>	<u>DESCRIPTION</u>			
A0-C0010	Mobilization			
A0-C0020	Complete Shoring/Excavation	FS	0	Now Driving
A0-C0010	Mobilization			
A0-C0050	Temporary Power/Util.	FS	0	Now Driving
A0-C0090	Erect Struct. Steel - Retail A			
A0-C0100	Erect Struct. Steel - Retail C	FS	0	No Longer Driving
A0-C7080	Pour 3 West Grnd Flr Deck (SW)			
A0-C0100	Erect Struct. Steel - Retail C	FS	0	Now Driving
A0-C6650	Pour 2 East 3rd Flr Deck			
A0-C0110	Rough Framing	FS	0	No Longer Driving
A0-F0055	Fab Structural Steel			
A0-C0110	Rough Framing	FS	0	Now Driving
A0-C0870	Roofing - Retail E. Side			
A0-C0655	Erect Mezz. Struct. Steel	FS	0	Now Driving
A0-F0050	Fab Structural Steel			
A0-C0655	Erect Mezz. Struct. Steel	FS	0	No Longer Driving
A0-C6040	Masonry East Grnd Flr - G to L Lines			
A0-C0860	Ext. Mtl. Framing/Sheathing - Retail E. Side	FS	0	Now Driving
A0-C6050	Masonry East Grnd Flr - A to D Lines			
A0-C0860	Ext. Mtl. Framing/Sheathing - Retail E. Side	FS	0	Now Driving
A0-C6280	Pour 3 East Grnd Flr Columns / Walls			
A0-C0860	Ext. Mtl. Framing/Sheathing - Retail E. Side	FS	0	Now Driving
A0-C6420	Pour 1 East 2nd Flr Deck			
A0-C0860	Ext. Mtl. Framing/Sheathing - Retail E. Side	FS	0	Now Driving
A0-C6450	Pour 2 East 2nd Flr Deck			
A0-C0860	Ext. Mtl. Framing/Sheathing - Retail E. Side	FS	0	Now Driving
A0-C6480	Pour 3 East 2nd Flr Deck			
A0-C0860	Ext. Mtl. Framing/Sheathing - Retail E. Side	SS	0	Now Driving
A0-D1100	Plan Check Core Shell - Struct Rev.Line 8 A-L			
A0-C0860	Ext. Mtl. Framing/Sheathing - Retail E. Side	FS	0	Now Driving
A0-C6040	Masonry East Grnd Flr - G to L Lines			
A0-C1340	Ext. Mtl. Framing/Sheathing - Retail B	FS	0	Now Driving
A0-C6050	Masonry East Grnd Flr - A to D Lines			
A0-C1340	Ext. Mtl. Framing/Sheathing - Retail B	FS	0	Now Driving
A0-C6280	Pour 3 East Grnd Flr Columns / Walls			
A0-C1340	Ext. Mtl. Framing/Sheathing - Retail B	FS	0	Now Driving
A0-D1100	Plan Check Core Shell - Struct Rev.Line 8 A-L			
A0-C1340	Ext. Mtl. Framing/Sheathing - Retail B	FS	0	Now Driving
A0-C0020	Complete Shoring/Excavation			
A0-C1730	Place subgrade to +/-1/10' (incl ramp&DWP vault)	FS	0	Now Driving

Target Name: BL4d

Revised Name: P003

Report Title: BL Rev. 4 (Approved) vs. Progress DD09.29.00

A0-C5090	Backfill at Vault			
A0-C1730	Place subgrade to +/-1/10' (incl ramp&DWP vault)	FS	0	No Longer Driving
A0-C3350	SOG Pour concrete - Pour 4			
A0-C1745	Move Job Trailer	FS	0	Now Driving
A0-C6450	Pour 2 East 2nd Flr Deck			
A0-C1745	Move Job Trailer	FS	0	No Longer Driving
A0-C2290	Scaffold Removal - A,1&L Lines to Grd Flr			
A0-C1750	Ramp Removal / Relocate	FS	0	Now Driving
A0-C1900	Place Concrete - Pour 3			
A0-C1810	Excavate/Form Footings - Pour 1 - Center	FS	0	Now Driving
A0-C1780	Place Rebar - Pour 1			
A0-C1820	Place Rebar - Pour 1 - Center	FS	0	Now Driving
A0-C1870	Place Concrete - Pour 2 (PIT)			
A0-C1950	Backfill - Pour 2	FF	0	Now Driving
A0-C2230	Scaffold Remove -A&L to Grnd, 20&20.5 to 2nd Flr			
A0-C1950	Backfill - Pour 2	FS	0	Now Driving
A0-C4350	Pour 2 East Garage Columns / Walls			
A0-C1950	Backfill - Pour 2	FS	0	Now Driving
A0-C1900	Place Concrete - Pour 3			
A0-C1951	Backfill - Pour 3	FS	0	Now Driving
A0-C2230	Scaffold Remove -A&L to Grnd, 20&20.5 to 2nd Flr			
A0-C1951	Backfill - Pour 3	FS	0	Now Driving
A0-C4380	Pour 3 East Garage Columns / Walls			
A0-C1951	Backfill - Pour 3	FS	0	Now Driving
A0-C1750	Ramp Removal / Relocate			
A0-C1960	Excavate/Form Ftgs - Pour 2 (NW)	FS	0	Now Driving
A0-C1830	Place Concrete - Pour 1 - Center			
A0-C1960	Excavate/Form Ftgs - Pour 2 (NW)	FS	0	Now Driving
A0-C1860	Place Rebar - Pour 2 (PIT)			
A0-C1970	Place Rebar - Pour 2 (NW)	FS	0	Now Driving
A0-C1790	Place Concrete - Pour 1			
A0-C4300	Rebar East Garage Coloums / Walls Pour 1	FS	0	Now Driving
A0-C1870	Place Concrete - Pour 2 (PIT)			
A0-C4330	Rebar East Garage Columns / Walls Pour 2	FS	0	Now Driving
A0-C1900	Place Concrete - Pour 3			
A0-C4360	Rebar East Garage Columns / Walls Pour 3	FS	0	Now Driving
A0-C4380	Pour 3 East Garage Columns / Walls			
A0-C4400	Rebar West Garage Coloums / Walls Pour 1 -Center	FS	0	Now Driving
A0-C2230	Scaffold Remove -A&L to Grnd, 20&20.5 to 2nd Flr			
A0-C4730	Fine Grade / Form East SOG Pour 2	FS	0	Now Driving
A0-C4720	Pour 1 East SOG			
A0-C4730	Fine Grade / Form East SOG Pour 2	FS	0	Now Driving
A0-C1951	Backfill - Pour 3			

Target Name: BL4d

Revised Name: P003

Report Title: BL Rev. 4 (Approved) vs. Progress DD09.29.00

A0-C4760	Fine Grade / Form East SOG Pour 3	FS	0	Now Driving
A0-C6000	Masonry East of 10 Line -BSMT			
A0-C4760	Fine Grade / Form East SOG Pour 3	FS	0	Now Driving
A0-C4770	WWM / Screeds East SOG Pour 3			
A0-C4780	Pour 3 East SOG	FS	0	Now Driving
A0-C1840	Backfill - Pour 1 - Center			
A0-C4800	Fine Grade / Form West SOG Pour 1 - Center	FS	0	Now Driving
A0-C2290	Scaffold Removal - A,1&L Lines to Grd Flr			
A0-C4800	Fine Grade / Form West SOG Pour 1 - Center	FS	0	Now Driving
A0-C5090	Backfill at Vault			
A0-C4800	Fine Grade / Form West SOG Pour 1 - Center	FS	0	Now Driving
A0-C4480	Pour 3 West Garage Columns / Walls (SW)			
A0-C4860	Fine Grade / Form West SOG Pour 3 (SW)	FS	0	No Longer Driving
A0-C4850	Pour 2 West SOG (NW)			
A0-C4860	Fine Grade / Form West SOG Pour 3 (SW)	FS	0	Now Driving
A0-C0020	Complete Shoring/Excavation			
A0-C5000	Excavate at Vault	SS	0	Now Driving
A0-C5100	Install UG Electrical			
A0-C5110	SOG Pour at Vault	FS	0	Now Driving
A0-C1870	Place Concrete - Pour 2 (PIT)			
A0-C6000	Masonry East of 10 Line -BSMT	FS	0	Now Driving
A0-C4750	Pour 2 East SOG			
A0-C6100	Form East Grnd Flr Deck Pour 1	FS	0	Now Driving
A0-D0910	Ralphs Slab Rough Plumb'g			
A0-C6100	Form East Grnd Flr Deck Pour 1	FS	20	Now Driving
A0-D0920	Ralphs Slab Rough Elect./Walker Ducts			
A0-C6100	Form East Grnd Flr Deck Pour 1	FS	20	Now Driving
A0-D1070	Ralphs Mezzanine Slab Steel Imbeds			
A0-C6100	Form East Grnd Flr Deck Pour 1	FS	20	Now Driving
A0-D1140	Ralphs Mezzanine Struct. Steel			
A0-C6100	Form East Grnd Flr Deck Pour 1	FS	20	Now Driving
A0-C6110	Rebar East Grnd Flr Deck Pour 1			
A0-C6120	Pour 1 East Grnd Flr Deck	FS	0	Now Driving
A0-C6110	Rebar East Grnd Flr Deck Pour 1			
A0-C6140	Rebar East Grnd Flr Deck Pour 2	FS	0	Now Driving
A0-C6120	Pour 1 East Grnd Flr Deck			
A0-C6150	Pour 2 East Grnd Flr Deck	FS	0	Now Driving
A0-C6140	Rebar East Grnd Flr Deck Pour 2			
A0-C6150	Pour 2 East Grnd Flr Deck	FS	0	Now Driving
A0-C4780	Pour 3 East SOG			
A0-C6160	Form East Grnd Flr Deck Pour 3	FS	0	Now Driving
A0-C6130	Form East Grnd Flr Deck Pour 2			
A0-C6160	Form East Grnd Flr Deck Pour 3	FS	0	Now Driving

Target Name: BL4d

Revised Name: P003

Report Title: BL Rev. 4 (Approved) vs. Progress DD09.29.00

A0-C6140	Rebar East Grnd Flr Deck Pour 2			
A0-C6170	Rebar East Grnd Flr Deck Pour 3	FS	0	Now Driving
A0-C6150	Pour 2 East Grnd Flr Deck			
A0-C6180	Pour 3 East Grnd Flr Deck	FS	0	Now Driving
A0-C6170	Rebar East Grnd Flr Deck Pour 3			
A0-C6180	Pour 3 East Grnd Flr Deck	FS	0	Now Driving
A0-C6220	Pour 1 East Grnd Flr Columns / Walls			
A0-C6230	Rebar East Grnd Flr Columns / Walls Pour 2	FS	0	Now Driving
A0-C6250	Pour 2 East Grnd Flr Columns / Walls			
A0-C6260	Rebar East Grnd Flr Columns / Walls Pour 3	FS	0	Now Driving
A0-C6040	Masonry East Grnd Flr - G to L Lines			
A0-C6400	Form East 2nd Flr Deck Pour 1	FS	0	Now Driving
A0-C6050	Masonry East Grnd Flr - A to D Lines			
A0-C6400	Form East 2nd Flr Deck Pour 1	FS	0	Now Driving
A0-C6150	Pour 2 East Grnd Flr Deck			
A0-C6400	Form East 2nd Flr Deck Pour 1	FS	4	Now Driving
A0-C6180	Pour 3 East Grnd Flr Deck			
A0-C6420	Pour 1 East 2nd Flr Deck	FS	15	Now Driving
A0-C6410	Rebar East 2nd Flr Deck Pour 1			
A0-C6420	Pour 1 East 2nd Flr Deck	FS	0	Now Driving
A0-C6410	Rebar East 2nd Flr Deck Pour 1			
A0-C6440	Rebar East 2nd Flr Deck Pour 2	FS	0	Now Driving
A0-C6420	Pour 1 East 2nd Flr Deck			
A0-C6450	Pour 2 East 2nd Flr Deck	FS	0	Now Driving
A0-C6440	Rebar East 2nd Flr Deck Pour 2			
A0-C6450	Pour 2 East 2nd Flr Deck	FS	0	Now Driving
A0-C6120	Pour 1 East Grnd Flr Deck			
A0-C6460	Form East 2nd Flr Deck Pour 3	FS	4	Now Driving
A0-C6430	Form East 2nd Flr Deck Pour 2			
A0-C6460	Form East 2nd Flr Deck Pour 3	FS	0	Now Driving
A0-C6440	Rebar East 2nd Flr Deck Pour 2			
A0-C6470	Rebar East 2nd Flr Deck Pour 3	FS	0	Now Driving
A0-C6450	Pour 2 East 2nd Flr Deck			
A0-C6480	Pour 3 East 2nd Flr Deck	FS	0	Now Driving
A0-C6470	Rebar East 2nd Flr Deck Pour 3			
A0-C6480	Pour 3 East 2nd Flr Deck	FS	0	Now Driving
A0-C6500	Rebar East 2nd Flr Coloums / Walls Pour 1			
A0-C6530	Rebar East 2nd Flr Columns / Walls Pour 2	FS	0	Now Driving
A0-C6520	Pour 1 East 2nd Flr Columns / Walls			
A0-C6550	Pour 2 East 2nd Flr Columns / Walls	FS	0	Now Driving
A0-C6420	Pour 1 East 2nd Flr Deck			
A0-C6600	Form East 3rd Flr Deck Pour 1	FS	0	Now Driving
A0-C6450	Pour 2 East 2nd Flr Deck			

Target Name: BL4d

Revised Name: P003

Report Title: BL Rev. 4 (Approved) vs. Progress DD09.29.00

A0-C6600	Form East 3rd Flr Deck Pour 1	SS	0	Now Driving
A0-C6450	Pour 2 East 2nd Flr Deck			
A0-C6600	Form East 3rd Flr Deck Pour 1	FS	4	Now Driving
A0-C6600	Form East 3rd Flr Deck Pour 1			
A0-C6610	Rebar East 3rd Flr Deck Pour 1	FS	0	No Longer Driving
A0-C6602	Rought In Mech. / Elec. Inbeds - Pour 1			
A0-C6610	Rebar East 3rd Flr Deck Pour 1	FF	0	Now Driving
A0-C6480	Pour 3 East 2nd Flr Deck			
A0-C6630	Form East 3rd Flr Deck Pour 2	SS	0	Now Driving
A0-C6480	Pour 3 East 2nd Flr Deck			
A0-C6630	Form East 3rd Flr Deck Pour 2	FS	4	Now Driving
A0-C6610	Rebar East 3rd Flr Deck Pour 1			
A0-C6640	Rebar East 3rd Flr Deck Pour 2	FS	0	Now Driving
A0-C6630	Form East 3rd Flr Deck Pour 2			
A0-C6640	Rebar East 3rd Flr Deck Pour 2	FS	0	No Longer Driving
A0-M0000	Project Start			
A0-D0910	Ralphs Slab Rough Plumb'g	FS	0	Now Driving
A0-M0000	Project Start			
A0-D0920	Ralphs Slab Rough Elect./Walker Ducts	FS	0	Now Driving
A0-M0000	Project Start			
A0-D1070	Ralphs Mezzanine Slab Steel Imbeds	FS	0	Now Driving
A0-M0000	Project Start			
A0-D1090	Design Core/Shell Retail-Struct. Rev. Line 8 A-L	FS	0	Now Driving
A0-M0000	Project Start			
A0-D1140	Ralphs Mezzanine Struct. Steel	FS	0	Now Driving
A0-M0000	Project Start			
A0-D1190	Ralphs Interior Rough Framing	FS	0	Now Driving
A0-M0000	Project Start			
A0-D1200	Ralphs Rough Elect.	FS	0	Now Driving
A0-M0000	Project Start			
A0-D1210	Ralphs Rough Plumbing	FS	0	Now Driving
A0-M0000	Project Start			
A0-D1220	Ralphs Rough HVAC Dist.	FS	0	Now Driving
A0-M0000	Project Start			
A0-D1230	Ralphs HVAC Units Set	FS	0	Now Driving
A0-M0000	Project Start			
A0-D1240	Ralphs Special Equip. (by other)	FS	0	Now Driving
A0-M0000	Project Start			
A0-D1250	Ralphs Drywall	FS	0	Now Driving
A0-M0000	Project Start			
A0-D1260	Ralphs Painting	FS	0	Now Driving
A0-M0000	Project Start			
A0-D1270	Ralphs Door and Frames	FS	0	Now Driving

Target Name: B14d

Revised Name: P003

Report Title: BL Rev. 4 (Approved) vs. Progress DD09.29.00

A0-M0000	Project Start				
A0-D1280	Ralphs Ceiling Tile	FS	0	Now Driving	
A0-M0000	Project Start				
A0-D1290	Ralphs Finish MEP	FS	0	Now Driving	
A0-M0000	Project Start				
A0-D1300	Ralphs Flooring	FS	0	Now Driving	
A0-M0000	Project Start				
A0-D1310	Ralphs Toilet Partitions	FS	0	Now Driving	
A0-M0000	Project Start				
A0-D1320	Ralphs Finish Hardware	FS	0	Now Driving	
A0-M0000	Project Start				
A0-M0005	Start of Procurement	FS	0	Now Driving	
A0-M0712	Tenant Turnover Retail C				
A0-M9998	Ralph's Earliest Open Date	FS	0	No Longer Driving	
A0-D1140	Ralphs Mezzanine Struct. Steel				
A0-P0050	Procure Struct. Steel Fabricator	FS	20	Now Driving	
A0-M0005	Start of Procurement				
A0-P0050	Procure Struct. Steel Fabricator	FS	0	Now Driving	
A0-M0005	Start of Procurement				
A0-P0055	Procure Struct. Steel Fabricator	FS	0	Now Driving	

Target Name: BL4d

Revised Name: P003

Report Title: BL Rev. 4 (Approved) vs. Progress DD09.29.00

29. These activities should have started this update, but did not.

<u>ACTID</u>	<u>DESCRIPTION</u>	<u>ORIGINAL EARLY START</u>	<u>TOTAL FLOAT</u>
A0-C0860	Ext. Mtl. Framing/Sheathing - Retail E. Side	23Aug00	57
A0-C1340	Ext. Mtl. Framing/Sheathing - Retail B	23Aug00	76
A0-C1730	Place subgrade to +/-1/10' (incl ramp&DWP vault)	19Jun00	55
A0-C1982	Backfill - Pour 2 (NW)	31Jul00	44
A0-C2100	Backfill - Pour 3 (SW)	22Aug00	35
A0-C2140	Excavate/Form Footings - Pour 4	29Jun00	46
A0-C2150	Place Rebar Ftgs - Pour 4	03Jul00	46
A0-C2160	Place Concrete Ftgs - Pour 4	06Jul00	46
A0-C2170	Backfill Ftgs - Pour 4	17Jul00	46
A0-C2310	Waterproof - @ Temp Ramp	11Aug00	35
A0-C2330	Rebar for Shotcrete - @ Temp Ramp	15Aug00	35
A0-C3310	SOG Fine grade - Pour 4	21Jul00	46
A0-C3320	SOG Formwork - Pour 4	24Jul00	46
A0-C3330	SOG Place wire mesh - Pour 4	26Jul00	46
A0-C3340	SOG Place Screeds - Pour 4	27Jul00	46
A0-C3350	SOG Pour concrete - Pour 4	28Jul00	46
A0-C4020	Curbs - East	09Aug00	174
A0-C4030	Curbs - West	25Sep00	137
A0-C4040	Pedestals/Column Bases - East	09Aug00	174
A0-C4050	Pedestals/Column Bases - West	25Sep00	142
A0-C4800	Fine Grade / Form West SOG Pour 1 - Center	28Jul00	17
A0-C4810	WWM / Screeds West SOG Pour 1 - Center	02Aug00	17
A0-C4820	Pour 1 West SOG - Center	03Aug00	17
A0-C4830	Fine Grade / Form West SOG Pour 2 (NW)	09Aug00	40
A0-C4840	WWM / Screeds West SOG Pour 2 (NW)	14Aug00	40
A0-C4850	Pour 2 West SOG (NW)	15Aug00	40
A0-C4860	Fine Grade / Form West SOG Pour 3 (SW)	29Aug00	31
A0-C4870	WWM / Screeds West SOG Pour 3 (SW)	01Sep00	31
A0-C4880	Pour 3 West SOG (SW)	05Sep00	31
A0-C6010	Masonry East of 20.5 Line (Serrano) -BSMT	07Jul00	46
A0-C6602	Rought In Mech. / Elec. Inbeds - Pour 1	01Sep00	3
A0-C6612	TOP Inspection - Pour 1	21Sep00	0
A0-C6620	Pour 1 East 3rd Flr Deck	25Sep00	0
A0-C6632	Rought In Mech. / Elec. Inbeds - Pour 2	14Sep00	5
A0-C6640	Rebar East 3rd Flr Deck Pour 2	26Sep00	2
A0-C7000	Form West Grnd Flr Deck Pour 1 - Center	04Aug00	17
A0-C7010	Rebar West Grnd Flr Deck Pour 1 - Center	16Aug00	19

Target Name: B14d

Revised Name: P003

Report Title: BL Rev. 4 (Approved) vs. Progress DD09.29.00

A0-C7012	TOP Inspection - Pour 1 - Center	24Aug00	39
A0-C7020	Pour 1 West Grnd Flr Deck - Center	28Aug00	39
A0-C7030	Form West Grnd Flr Deck Pour 2 - (NW)	16Aug00	17
A0-C7040	Rebar West Grnd Flr Deck Pour 2 (NW)	28Aug00	17
A0-C7042	TOP Inspection - Pour 2 (NW)	31Aug00	17
A0-C7050	Pour 2 West Grnd Flr Deck (NW)	05Sep00	17
A0-C7060	Form West Grnd Flr Deck Pour 3 (SW)	06Sep00	31
A0-C7070	Rebar West Grnd Flr Deck Pour 3 (SW)	14Sep00	31
A0-C7072	TOP Inspection - Pour 3 (SW)	20Sep00	31
A0-C7080	Pour 3 West Grnd Flr Deck (SW)	22Sep00	31
A0-C8040	Backfill Ftgs	03Jul00	55
A0-C8050	SOG Fine grade	10Jul00	55
A0-C8060	SOG Formwork	11Jul00	55
A0-C8070	SOG Place wire mesh	13Jul00	55
A0-C8080	SOG Place Screeds	14Jul00	55
A0-C8090	SOG Pour concrete	17Jul00	55
A0-F0055	Fab Structural Steel	19Jul00	8
A0-P0055	Procure Struct. Steel Fabricator	05Jul00	8

Target Name: BL4d

Revised Name: P003

Report Title: BL Rev. 4 (Approved) vs. Progress DD09.29.00

30. These activities should have finished this update, but did not.

<u>ACTID</u>	<u>DESCRIPTION</u>	<u>ORIGINAL EARLY FINISH</u>	<u>TOTAL FLOAT</u>
A0-C0020	Complete Shoring/Excavation	01Mar00	103
A0-C1730	Place subgrade to +/-1/10' (incl ramp&DWP vault)	23Jun00	55
A0-C1982	Backfill - Pour 2 (NW)	02Aug00	44
A0-C2100	Backfill - Pour 3 (SW)	22Aug00	35
A0-C2140	Excavate/Form Footings - Pour 4	30Jun00	46
A0-C2150	Place Rebar Ftgs - Pour 4	05Jul00	46
A0-C2160	Place Concrete Ftgs - Pour 4	06Jul00	46
A0-C2170	Backfill Ftgs - Pour 4	20Jul00	46
A0-C2310	Waterproof - @ Temp Ramp	14Aug00	35
A0-C2330	Rebar for Shotcrete - @ Temp Ramp	16Aug00	35
A0-C3310	SOG Fine grade - Pour 4	21Jul00	46
A0-C3320	SOG Formwork - Pour 4	25Jul00	46
A0-C3330	SOG Place wire mesh - Pour 4	26Jul00	46
A0-C3340	SOG Place Screeds - Pour 4	27Jul00	46
A0-C3350	SOG Pour concrete - Pour 4	28Jul00	46
A0-C4020	Curbs - East	06Sep00	174
A0-C4040	Pedestals/Column Bases - East	06Sep00	174
A0-C4400	Rebar West Garage Coloums / Walls Pour 1 -Center	02Aug00	31
A0-C4410	Form West Garage Columns / Walls Pour 1 - Center	07Aug00	31
A0-C4420	Pour 1 West Garage Columns / Walls - Center	08Aug00	31
A0-C4430	Rebar West Garage Columns / Walls Pour 2 (NW)	11Aug00	31
A0-C4440	Form West Garage Columns / Walls Pour 2 (NW)	16Aug00	31
A0-C4450	Pour 2 West Garage Columns / Walls (NW)	17Aug00	31
A0-C4460	Rebar West Garage Columns / Walls Pour 3 (SW)	22Aug00	31
A0-C4470	Form West Garage Columns / Walls Pour 3 (SW)	25Aug00	31
A0-C4480	Pour 3 West Garage Columns / Walls (SW)	28Aug00	31
A0-C4800	Fine Grade / Form West SOG Pour 1 - Center	01Aug00	17
A0-C4810	WWM / Screeds West SOG Pour 1 - Center	02Aug00	17
A0-C4820	Pour 1 West SOG - Center	03Aug00	17
A0-C4830	Fine Grade / Form West SOG Pour 2 (NW)	11Aug00	40
A0-C4840	WWM / Screeds West SOG Pour 2 (NW)	14Aug00	40
A0-C4850	Pour 2 West SOG (NW)	15Aug00	40
A0-C4860	Fine Grade / Form West SOG Pour 3 (SW)	31Aug00	31
A0-C4870	WWM / Screeds West SOG Pour 3 (SW)	01Sep00	31
A0-C4880	Pour 3 West SOG (SW)	05Sep00	31
A0-C6010	Masonry East of 20.5 Line (Serrano) -BSMT	14Jul00	46
A0-C6020	Masonry West of 10 Line -BSMT (Except Tmp. Ramp)	09Aug00	42

Target Name: BI4d

Revised Name: P003

Report Title: BL Rev. 4 (Approved) vs. Progress DD09.29.00

A0-C6030	Masonry at Temp Ramp (BET A&B)	15Aug00	40
A0-C6602	Rought In Mech. / Elec. Inbeds - Pour 1	15Sep00	3
A0-C6610	Rebar East 3rd Flr Deck Pour 1	20Sep00	0
A0-C6612	TOP Inspection - Pour 1	22Sep00	0
A0-C6620	Pour 1 East 3rd Flr Deck	25Sep00	0
A0-C6630	Form East 3rd Flr Deck Pour 2	25Sep00	2
A0-C6632	Rought In Mech. / Elec. Inbeds - Pour 2	27Sep00	5
A0-C7000	Form West Grnd Flr Deck Pour 1 - Center	15Aug00	17
A0-C7010	Rebar West Grnd Flr Deck Pour 1 - Center	23Aug00	19
A0-C7012	TOP Inspection - Pour 1 - Center	25Aug00	39
A0-C7020	Pour 1 West Grnd Flr Deck - Center	28Aug00	39
A0-C7030	Form West Grnd Flr Deck Pour 2 - (NW)	25Aug00	17
A0-C7040	Rebar West Grnd Flr Deck Pour 2 (NW)	30Aug00	17
A0-C7042	TOP Inspection - Pour 2 (NW)	01Sep00	17
A0-C7050	Pour 2 West Grnd Flr Deck (NW)	05Sep00	17
A0-C7060	Form West Grnd Flr Deck Pour 3 (SW)	13Sep00	31
A0-C7070	Rebar West Grnd Flr Deck Pour 3 (SW)	19Sep00	31
A0-C7072	TOP Inspection - Pour 3 (SW)	21Sep00	31
A0-C7080	Pour 3 West Grnd Flr Deck (SW)	22Sep00	31
A0-C8040	Backfill Ftgs	07Jul00	55
A0-C8050	SOG Fine grade	10Jul00	55
A0-C8060	SOG Formwork	12Jul00	55
A0-C8070	SOG Place wire mesh	13Jul00	55
A0-C8080	SOG Place Screeds	14Jul00	55
A0-C8090	SOG Pour concrete	17Jul00	55
A0-F0055	Fab Structural Steel	27Sep00	8
A0-P0055	Procure Struct. Steel Fabricator	18Jul00	8

31. These WBS value changes have been made.

<u>ACTID</u>	<u>DESCRIPTION</u>	<u>ORIGINAL WBS</u>	<u>REVISED WBS</u>	<u>STATUS</u>

32. These Activity Code values have been deleted from the project.

<u>CODE VALUE</u>	<u>DESCRIPTION</u>

33. These Activity Code values have been added to the project.

<u>CODE VALUE</u>	<u>DESCRIPTION</u>

This program is registered for sole use to: Name: Thomas Frey
Company: HIGH TECH The Info.

#501022

Page 43 of 43

10/23/00 10:05:58AM

Target Name: B14d

Revised Name: P003

Report Title: BL Rev. 4 (Approved) vs. Progress DD09.29.00

34. These Activity Code values have been added/deleted or changed.

<u>ACTID</u>	<u>DESCRIPTION</u>	<u>OLD CODE VALUE</u>	<u>NEW CODE VALUE</u>
--------------	--------------------	-----------------------	-----------------------

This section contains the schedule calculation report. One report has been generated for the schedule contained within this submittal. This report is generated using the Primavera Project Planner Software. This report is used to document information that is otherwise more difficult to acquire through the SureTrak software.

The report is 4 pages in length in the portrait format. The report contains the following:

1. Project name and software information.
2. Constraint Listing.
3. Open end listing.
4. Schedule Statistics.

If you have any questions regarding the use of this software or the contents of these reports please contact me at your convenience.

MAIN OFFICE:

21742 Salado Circle
Mission Viejo, CA
92691-1236

Office: 949.768.0608
FAX: 714.242.1582
Voice Mail: 818.594.1161
Pager: 800.470.7089
E-mail: Thomas_Frey@csi.com
Web: www.httib.com

This Primavera software is registered to HIGH TECH The Info. Brokerage.
Start of schedule for project P003.
Serial number...19390171

User name TOM .

Activity	Date	Constraint
A0-D3000		Start Milestone
A0-D4000		Start Milestone
A0-M0000		Start Milestone
A0-M0005		Start Milestone
A0-M0030		Finish Milestone
A0-M0390		Finish Milestone
A0-M0390	29JUN01	Late Finish Constraint
A0-M0710		Finish Milestone
A0-M0712		Finish Milestone
A0-M0760		Finish Milestone
A0-M1150		Finish Milestone
A0-M1160		Finish Milestone
A0-M1170		Finish Milestone
A0-M1430		Finish Milestone
A0-M1590		Finish Milestone
A0-M1690		Finish Milestone
A0-M9998		Finish Milestone
A0-M9998	14MAY01	Late Finish Constraint
A0-M9999		Finish Milestone

Open end listing -- Scheduling Report Page: 3

Activity A0-D3000

has no predecessors

Activity A0-D4000

has no predecessors

Activity A0-M0000

has no predecessors

Activity A0-M9998

has no successors

Activity A0-M9999

has no successors

Activity	Predecessor	Rel	Lag	Description
A0-C1745	A0-C8090	FS	0	Activity started, predecessor has not finished.
	A0-C3350	FS	0	Activity started, predecessor has not finished.
A0-C2340	A0-C2330	FS	0	Activity started, predecessor has not finished.
A0-C2420	A0-C7050	FS	0	Activity started, predecessor has not finished.
A0-C4410	A0-C4400	FS	0	Activity started, predecessor has not finished.
A0-C4420	A0-C4410	FS	0	Activity started, predecessor has not finished.
A0-C4430	A0-C4420	FS	0	Activity started, predecessor has not finished.
A0-C4440	A0-C4430	FS	0	Activity started, predecessor has not finished.
A0-C4450	A0-C4440	FS	0	Activity started, predecessor has not finished.
A0-C4460	A0-C4450	FS	0	Activity started, predecessor has not finished.
A0-C4470	A0-C4460	FS	0	Activity started, predecessor has not finished.
A0-C4480	A0-C4470	FS	0	Activity started, predecessor has not finished.
A0-C6610	A0-C6602	FF	0	Activity started too early to allow it to finish on or after its predecessor's finish.
A0-C8000	A0-C1730	FS	0	Activity started, predecessor has not finished.
A0-M0030	A0-C0020	FS	0	Activity started, predecessor has not finished.

Scheduling Statistics for Project P003:
Schedule calculation mode - Retained logic
Schedule calculation mode - Contiguous activities
Schedule calculation mode - Make open ends critical
Float calculation mode - Use finish dates
SS relationships - Use early start of predecessor

Schedule run on Tue Oct 17 15:52:54 2000
Run Number 15.

Number of activities.....	412
Number of activities in longest path..	19
Started activities.....	180
Completed activities.....	164
Number of relationships.....	729
Percent complete.....	29.6
Number of late constraints.....	2
Data date.....	29SEP00
Start date.....	10JAN00
Imposed finish date.....	
Latest calculated early finish.....	14SEP01

This section contains the electronic data used to generate the material for this submittal. There are two diskettes that contain the following:

1. DISK 1: Project schedule data files.
 - P003.prx – Progress Schedule with Data Date 09.29.00 in SureTrak compressed backup format.
 - Hollywest Prog03.xls – MS Excel 2000 spreadsheet used to generate milestone table in section 4.
2. DISK 2: Entire submittal notebook in PDF format. This is an Adobe Acrobat format and was generated using version 4. You can download the reader for free at www.adobe.com/products/acrobat/readstep.html.

If you have any questions regarding the use of this software or the contents of these reports please contact me at your convenience.

MAIN OFFICE:

21742 Salado Circle
Mission Viejo, CA
92691-1236

Office: 949.768.0608
FAX: 714.242.1582
Voice Mail: 818.594.1161
Pager: 800.470.7089
E-mail: Thomas.Frey@csi.com
Web: www.httib.com