





Act ID	Description	Orig Dur	Early Start	Early Finish	Total Float	2000																	
						JUL 24	31	AUG				SEP				OCT				NOV			
Template Used to Initiate a SD / LOT																							
General Contractor																							
XX-000-	Spec or House Sold	0	01AUG00		0																		
XX-005-	Call Temp Power	1	01AUG00	01AUG00	11d																		
XX-010-	Spec upgrade options	1	01AUG00	01AUG00	0																		
XX-015-	Spec color selections	1	01AUG00	01AUG00	11d																		
XX-020-	Submit for Permit	5	01AUG00	07AUG00	4d																		
XX-025-	Pick up permit	1	08AUG00	08AUG00	4d																		
XX-030-	Assemble job book	2	09AUG00	10AUG00	4d																		
XX-035-	First PO released	0	11AUG00		4d																		
XX-040-	temp power installed	1	11AUG00	11AUG00	4d																		
XX-065-	Call for gas	1	04AUG00	04AUG00	2d																		
XX-195-	Second Release of PO's	0	08SEP00		4d																		
XX-350-	Last PO released	0		02OCT00	0																		
XX-410-	Plumbing & Elect. Final	1	18OCT00	18OCT00	0																		
XX-415-	Mech & Building final	1	19OCT00	19OCT00	0																		
XX-420-	Occ. Permit to sales & Office	1	20OCT00	20OCT00	9d																		
XX-425-	Punch List	3	20OCT00	24OCT00	0																		
XX-460-	Second Punch	2	03NOV00	06NOV00	0																		
XX-470-	First Home Owner Walk	1	08NOV00	08NOV00	0																		
XX-475-	Home Owner Punch	5	09NOV00	15NOV00	0																		
XX-485-	Second Home Owner Walk	1	17NOV00	17NOV00	0																		
XX-490-	House Finish	1	20NOV00	20NOV00	0																		
XX-999-	Files to Warrenty	0		20NOV00	0																		
AKS Engineering and Forestry																							
XX-045-	Stake Out	1	02AUG00	02AUG00	0																		
Bear Electric																							
XX-265-	Rough Electrical	2	13SEP00	14SEP00	1d																		
XX-270-	Electrical Inspection	1	15SEP00	15SEP00	1d																		
XX-285-	Call for Permanent Power	1	18SEP00	18SEP00	12d																		
XX-400-	Electrical Finish	1	17OCT00	17OCT00	0																		
BMC West Building Materials																							
XX-070-	Drop P & B	1	11AUG00	11AUG00	4d																		
XX-100-	P & B Installed	1	18AUG00	18AUG00	0																		
XX-115-	P & B Structural Inspection	1	23AUG00	23AUG00	0																		
XX-125-	P & B decked	1	25AUG00	25AUG00	0																		
XX-130-	1st floor walls dropped & Installed	1	28AUG00	28AUG00	0																		







Start date	01AUG00
Finish date	20NOV00
Data date	01AUG00
Run date	16NOV00
Page number	1A
Page count	4A
© Primavera Systems, Inc.	

	Early bar
	Progress bar
	Critical bar
	Summary bar
	Start milestone point
	Finish milestone point

Apple Orchard
Template Used to Initiate a SD / LOT



Act ID	Description	Orig Dur	Early Start	Early Finish	Total Float	2000																							
						JUL		AUG				SEP				OCT				NOV				DEC					
						24	31	07	14	21	28	04	11	18	25	02	09	16	23	30	06	13	20	27	04				
Hard Rock Concrete Const.																													
XX-090-	Flatwork set up (patio & garage)	1	16AUG00	16AUG00	0																								
XX-095-	Garage & patio poured	1	17AUG00	17AUG00	0																								
XX-335-	Other Exterior Flatwork	5	29SEP00	05OCT00	7d																								
Inline Concrete Inc.																													
XX-060-	Pour Foundations	1	07AUG00	07AUG00	0																								
XX-075-	foundation Strpped	1	08AUG00	08AUG00	0																								
Kerry Baldwin Construction Clean-up																													
XX-450-	First Clean	1	01NOV00	01NOV00	0																								
XX-465-	Second Clean	1	07NOV00	07NOV00	0																								
Lanz Cabinets																													
XX-250-	Measure Cabinets and sign off	1	11SEP00	11SEP00	3d																								
XX-375-	Cabinets Delivered	1	09OCT00	09OCT00	0																								
XX-380-	Cabinets Installed	1	10OCT00	10OCT00	0																								
Nelsons Floor Coverings																													
XX-385-	Hardsurfaces	2	11OCT00	12OCT00	0																								
XX-435-	Install carpet	1	27OCT00	27OCT00	0																								
P.A.C. Insulation																													
XX-120-	Under floor insulation	1	24AUG00	24AUG00	0																								
XX-200-	Insulate Tubs, furn, FRP areas	1	08SEP00	08SEP00	3d																								
XX-295-	Wall insulation	1	20SEP00	20SEP00	0																								
XX-300-	Insulation inspection	1	21SEP00	21SEP00	0																								
Sears																													
XX-390-	Appliances Dropped	1	13OCT00	13OCT00	0																								
Service Now, INC																													
XX-260-	Rough HVAC	2	11SEP00	12SEP00	1d																								
XX-275-	Mech. & Gas Inspection	1	18SEP00	18SEP00	9d																								
XX-280-	Order Gas Meter	1	19SEP00	19SEP00	9d																								
XX-315-	Start Furnance	1	27SEP00	27SEP00	6d																								
XX-405-	HVAC Finish	1	18OCT00	18OCT00	0																								
TAS Construction																													
XX-185-	Front Door Installed	1	01SEP00	01SEP00	2d																								
XX-360-	Finish Installed	2	04OCT00	05OCT00	0																								
XX-440-	Complete Finish Carpentry	1	30OCT00	30OCT00	0																								
Trout Plumbing																													
XX-105-	P & B Plumbing	1	21AUG00	21AUG00	0																								
XX-110-	P & B Plumbing Insp	1	22AUG00	22AUG00	0																								
XX-155-	Tubs Dropped	1	31AUG00	31AUG00	3d																								

Start date	01AUG00	 Early bar
Finish date	20NOV00	 Progress bar
Data date	01AUG00	 Critical bar
Run date	16NOV00	 Summary bar
Page number	3A	
Page count	4A	 Start milestone point
© Primavera Systems, Inc.		 Finish milestone point

Apple Orchard
Template Used to Initiate a SD / LOT



